

July 21, 2003

Honorable Mayor and Members of  
The Hermosa Beach City Council

Regular Meeting of  
August 12, 2003

**PROJECT NO. CIP 01-159 STREET IMPROVEMENTS HILLCREST DRIVE & RHODES STREET FROM 18<sup>TH</sup> TO 21<sup>ST</sup> STREET; 18<sup>TH</sup> PLACE FROM PACIFIC COAST HIGHWAY TO PROSPECT AVENUE - ACCEPTANCE**

**Recommendation:**

It is recommended that the City Council:

1. Accept the work by Sialic Contractors Corporation dba Shawnan for Project No. CIP 01-159 Street Improvements Hillcrest Drive & Rhodes Street from 18TH to 21ST Street; 18TH Place from Pacific Coast Highway to Prospect Avenue.
2. Authorize the Mayor to sign the Notice of Completion; and
3. Authorize Staff to release payment to Sialic Contractors Corporation dba Shawnan (10% retained for 35 days following filing of Notice of Completion).

**Background:**

On November 12, 2002 City Council approved the award of the construction contract for Project CIP No. 01-159 Street Improvements Hillcrest Drive & Rhodes Street from 18TH to 21ST Street; 18TH Place from Pacific Coast Highway to Prospect Avenue to Sialic Contractors Corporation dba Shawnan based on their bid amount of \$323,000. The approved budget for this project is \$356,323.00, which includes a contingency of \$33,000.00. The proposed work included cold milling of pavement, removal of curb and gutter, the installation of AC pavement, AC curb and gutter, cross-gutter, driveways, storm drain pipeline and catch basins. On May 27, 2003, an additional appropriated funding of \$52,873.48 was authorized due to the need for extra work encountered during the construction of the storm drain improvements.

The contractor has completed the work to the satisfaction of the Director of Public Works/City Engineer.

**Analysis:**

1. The project was constructed according to the plans, specifications and change orders prepared by Staff. Therefore, Staff recommends acceptance of the work as complete.
2. The project was completed on schedule.

Start date:	January 21, 2003
Contract time:	60 working days
Time Suspended:	5 working days
Time Extension:	15 working days
Date of completion:	May 12, 2003

**Fiscal Impact:**

Contract Amount:	\$323,323
Contingency Amount:	\$33,000
<u>Additional Appropriated Funding:</u>	<u>\$52,873.48</u>
Total Funding:	\$409,196.48

Contract Amount:	\$323,323
<u>Total Change Orders:</u>	<u>\$81,300.55</u>
Total Contract Amount:	\$404,623.55

The project was completed under budget and the remaining unexpended project balance is approximately \$4,573.

Respectfully submitted,

Concur:

---

Frank J. Senteno  
Assistant Engineer

---

Richard D. Morgan, P.E.  
Director of Public Works/City Engineer

Noted for Fiscal Impact:

Concur:

---

Viki Copeland

---

Stephen Burrell

Finance Director

City Manager

F:\B95\PWFILES\CCITEMS\01-159 acceptance-Hillcrest 08-12-03.doc