

April 10, 2003

Honorable Mayor and Members of  
the Hermosa Beach City Council

Regular Meeting of  
April 22, 2003

## PROJECT STATUS REPORT

### Recommendation:

It is recommended that Council receive and file this report.

**As of March 31, 2003**

### Summary:

This report gives the status of capital improvement projects that are either under design or construction. Capital improvement projects not indicated in this report can be found in the department's Monthly Activity Report.

### Project Status:

PROJECT NO. CIP 02-108 STREET IMPROVEMENTS – 2<sup>ND</sup> ST. FROM PCH TO THE STRAND; MONTEREY FROM HERONDO TO 4<sup>TH</sup> ST.

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	03/03
DESIGN & ENGINEERING (PS&E)	05/03
TO PW COMMISSION FOR REVIEW	06/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	07/03
BID OPENING	08/03
TO COUNCIL FOR AWARD	10/03
BEGIN CONSTRUCTION	11/03
END CONSTRUCTION	01/04

PROJECT NO. CIP 00-140 11<sup>TH</sup> PLACE ON-STREET PARKING IMPROVEMENTS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 12/22/02
DESIGN & ENGINEERING (PS&E)	05/03
TO PW COMMISSION FOR REVIEW	06/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	07/03
BID OPENING	08/03
TO COUNCIL FOR AWARD	10/03
BEGIN CONSTRUCTION	11/03
END CONSTRUCTION	01/04

PROJECT NO. CIP 02-147 CURB-CUTS/HANDICAP RAMPS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 09/15/02
DESIGN & ENGINEERING (PS&E)	BEING REVIEWED BY COUNTY
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	04/03
TO COUNCIL FOR AWARD	04/03
BEGIN CONSTRUCTION	05/03
END CONSTRUCTION	09/03

PROJECT NO. CIP 01-159 HILLCREST AND RHODES, 18<sup>TH</sup> ST. TO 21<sup>ST</sup> STREET

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 08-09-01
DESIGN & ENGINEERING (PS&E)	COMPLETED 05-16-02
TO PW COMMISSION FOR REVIEW	COMPLETED 01/16/02; 3/20/02
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 09/10/02
BID OPENING	COMPLETED 10/17/02
TO COUNCIL FOR AWARD	COMPLETED 11/12/02
BEGIN CONSTRUCTION	COMPLETED 01/21/03
END CONSTRUCTION	04/03

**PROJECT NO. CIP 01-174 ARTESIA BOULEVARD IMPROVEMENTS – PCH TO HARPER**

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	05/03
DESIGN & ENGINEERING (PS&E)	05/03
TO PW COMMISSION FOR REVIEW	05/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	06/03
BID OPENING	06/03
TO COUNCIL FOR AWARD	07/03
BEGIN CONSTRUCTION	07/03
END CONSTRUCTION	08/03

**PROJECT NO. CIP 02-185 5<sup>TH</sup> STREET – PCH TO ARDMORE**

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 12/23/03
DESIGN & ENGINEERING (PS&E)	04/03
TO PW COMMISSION FOR REVIEW	N/A – MULTI-CITY REVIEW
TO COUNCIL FOR APPROVAL OF AGREEMENT	06/03
BID OPENING	N/A
TO COUNCIL FOR AWARD	09/03 TO REDONDO BEACH CC
BEGIN CONSTRUCTION	08/03
END CONSTRUCTION	12/03

**PROJECT NO. CIP 02-187 5<sup>TH</sup> STREET – PCH TO PROSPECT AND GENTRY**

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 12/23/03
DESIGN & ENGINEERING (PS&E)	04/03
TO PW COMMISSION FOR REVIEW	05/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	06/03
BID OPENING	07/03
TO COUNCIL FOR AWARD	09/03
BEGIN CONSTRUCTION	10/03
END CONSTRUCTION	12/03

**PROJECT NO. CIP 02-189 MYRTLE AREA STREET IMPROVEMENTS**

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 9/12/02
DESIGN & ENGINEERING (PS&E)	03/03
TO PW COMMISSION FOR REVIEW	COMPLETED 3/19/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	05/03
BID OPENING	06/03
TO COUNCIL FOR AWARD	07/03
BEGIN CONSTRUCTION	08/03
END CONSTRUCTION	10/03

**PROJECT NO. CIP 00-192 LOMA AREA STREET IMPROVEMENTS**

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03/08/00
DESIGN & ENGINEERING (PS&E)	COMPLETED 11/05/02
TO PW COMMISSION FOR REVIEW	COMPLETED 12/13/00
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 11/12/02
BID OPENING	COMPLETED 12/12/02
TO COUNCIL FOR AWARD	COMPLETED 01/14/03
BEGIN CONSTRUCTION	COMPLETED 03/10/03
END CONSTRUCTION	08/03

**PROJECT NO. CIP 02-193 VARIOUS STREET IMPROVEMENTS #4**

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	PROJECT ON HOLD
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

**PROJECT NO. CIP 99-409 MANHOLE REPAIR/RECONSTRUCTION**

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	12/02
DESIGN & ENGINEERING (PS&E)	12/02
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	01/03
TO COUNCIL FOR AWARD	02/03
BEGIN CONSTRUCTION	02/03
END CONSTRUCTION	03/03

**PROJECT NO. CIP 00-410 SEWER REHABILITATION – LOMA AREA**

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03-08-00
DESIGN & ENGINEERING (PS&E)	COMPLETED 11/05/02
TO PW COMMISSION FOR REVIEW	COMPLETED 12/13/00
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 11/12/02
BID OPENING	COMPLETED 12/12/02
TO COUNCIL FOR AWARD	COMPLETED 01/14/03
BEGIN CONSTRUCTION	COMPLETED 03/10/03
END CONSTRUCTION	08/03

**PROJECT NO. CIP 00-411 SEWER REHABILITATION, AREA 1**

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 3-27-02
DESIGN & ENGINEERING (PS&E)	COMPLETED 11/05/02
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 11/12/02
BID OPENING	COMPLETED 12/12/02
TO COUNCIL FOR AWARD	COMPLETED 01/14/03
BEGIN CONSTRUCTION	COMPLETED 02/24/03
END CONSTRUCTION	08/03

**PROJECT NO. CIP 95-507 VALLEY PARK IMPROVEMENTS**

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 06-24-99
DESIGN & ENGINEERING (PS&E)	COMPLETED 03-05-01
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	3/27/01 BACK TO STAFF; COMPLETED 2/25/02
BID OPENING	COMPLETED 4/18/02
TO COUNCIL FOR AWARD	COMPLETED 6/25/02
BEGIN CONSTRUCTION	COMPLETED 9/03/02
END CONSTRUCTION	04/03

**PROJECT NO. CIP 95-622 CITY HALL REMODEL – ADA UPGRADES**

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED
DESIGN & ENGINEERING (PS&E)	COMPLETED
TO PW COMMISSION FOR REVIEW	N/A
CM AGREEMENT TO COUNCIL FOR APPROVAL	COMPLETED 11/28/00
CONSTRUCTIBILITY REVIEW	COMPLETED
RELOCATION PROGRAMMING	COMPLETED
TO COUNCIL FOR APPROVAL OF PLANS & SPECS, ADVERTISE	COMPLETED 05/22/01
BID OPENING	COMPLETED 07/12/01
TO COUNCIL FOR AWARD; ALTERNATE AWARD	COMPLETED 08/28/01; 09/25/01
BEGIN CONSTRUCTION	COMPLETED 10/29/01
END CONSTRUCTION/ACCEPTANCE	04/03

**PROJECT NO. CIP 02-626 COMMUNITY CENTER THEATER ADA UPGRADES**

DESCRIPTION	STATUS
	8/26/02 ON HOLD PER S. BLUMENFELD
PRELIMINARY ENGINEERING	COMPLETED 8/12/02
DESIGN & ENGINEERING (PS&E)	01/03
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	05/03
BID OPENING	05/03
TO COUNCIL FOR AWARD	06/03
BEGIN CONSTRUCTION	07/03
END CONSTRUCTION	09/03

**PROJECT NO. CIP 00-630 PIER RENOVATION, PHASE III**

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03-08-00
DESIGN & ENGINEERING (PS&E)	04/03
TO PW COMMISSION FOR REVIEW	05/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	05/03
BID OPENING	06/03
TO COUNCIL FOR AWARD	07/03
BEGIN CONSTRUCTION	08/03
END CONSTRUCTION	10/04

**PROJECT NO. CIP 01-633 CITY BUILDINGS – RE-ROOFING**

DESCRIPTION	STATUS
	PROJECT ON HOLD
PRELIMINARY ENGINEERING	N/A
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

**PROJECT NO. CIP 02-634 CITY BUILDINGS – EXTERIOR PAINTING**

DESCRIPTION	STATUS
	PROJECT ON HOLD
PRELIMINARY ENGINEERING	N/A
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

● Indicates Construction Completed

\*TBD – TO BE DETERMINED

Respectfully submitted,

Concur:

\_\_\_\_\_  
Richard D. Morgan  
Interim Director of Public Works/City Engineer

\_\_\_\_\_  
Stephen R. Burrell  
City Manager