

August 27, 2002

Honorable Mayor and Members of
The Hermosa Beach City Council

Regular Meeting of
September 10, 2002

**PROJECT NO. NON-CIP 005-01 CORONA STREET AND PROSPECT AVENUE
STREET IMPROVEMENTS – STREET BARRIER
ACCEPTANCE**

Recommendation:

It is recommended that the City Council:

1. Accept the work by Excel Paving Company for Project No. NON-CIP 005-01 Corona Street and Prospect Avenue Street Improvements – Street Barrier;
2. Authorize the Mayor to sign the Notice of Completion; and
3. Authorize Staff to release payment to Excel Paving Company (10% retained for 35 days following filing of Notice of Completion).

Background:

In April 2002, Excel Paving Company was awarded the construction contract by the City Council. The completed scope of work includes removal of a temporary barricade and construction of sidewalk, curb & gutter, planting of turf and gazania, and installation of an irrigation system.

The contractor has completed the work to the satisfaction of the Director of Public Works/City Engineer.

Fiscal Impact:

The approved construction contract was for \$23,933.25 plus a contingency of \$2,400, which brings the total construction budget to \$26,333.25. The final construction cost is \$23,703.28, which is \$2,629.97 under budget.

Attachment: Project Location Map

Respectfully submitted,

Concur:

Kenneth Kim
Assistant Engineer

Harold C. Williams, P.E.
Director of Public Works/City Engineer

Noted for Fiscal Impact:

Viki Copeland
Finance Director

Stephen R. Burrell
City Manager