Regular Meeting of July 27, 2004

PROJECT STATUS REPORT

Recommendation:

It is recommended that Council receive and file this report.

As of June 30, 2004

Summary:

This report gives the status of capital improvement projects that are either under design or construction. Capital improvement projects not indicated in this report can be found in the department's Monthly Activity Report.

Project Status:

PROJECT NO. CIP 02-108 STREET IMPROVEMENTS - 2ND ST. FROM PCH TO THE STRAND; MONTEREY FROM HERONDO TO 4TH ST.

DESCRIPTION	STATUS
	PROJECT ON HOLD
PRELIMINARY ENGINEERING	COMPLETED 05/07/03
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 03-109 STREET IMPROVEMENTS - CONCRETE ROAD RECONSTRUCTION AT VARIOUS LOCATIONS

DESCRIPTION	STATUS
	PROJECT ON HOLD
PRELIMINARY ENGINEERING	
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 03-110 STREET IMPROVEMENTS - SLURRY SEAL AT VARIOUS LOCATIONS

DESCRIPTION	STATUS
	PROJECT ON HOLD
PRELIMINARY ENGINEERING	
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 00-140 11TH PLACE ON-STREET PARKING IMPROVEMENTS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 12/22/02
UNDERGROUNDING DESIGN BY SCE	COMPLETED 02/24/04
PLANS SPECS & ESTIMATES	COMPLETED 06-15-04
TO PW COMMISSION FOR REVIEW	COMPLETED 10/22/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	08/04
BID OPENING	09/04
TO COUNCIL FOR AWARD	10/04
BEGIN CONSTRUCTION	11/04
END CONSTRUCTION	04/05

PROJECT NO. CIP 02-185 5TH STREET - PCH TO ARDMORE ;PCH TO PROSPECT

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 12/23/03
DESIGN & ENGINEERING (PS&E)	COMPLETED 08/11/03
TO PW COMMISSION FOR REVIEW	COMPLETED 05/28/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 08/12/03
BID OPENING	COMPLETED 11/20/03
TO COUNCIL FOR AWARD	COMPLETED 01/13/04
BEGIN CONSTRUCTION	COMPLETED 03/15/04
END CONSTRUCTION	07/04

Projects 02-185 and 02-187 have been combined into a single project.

PROJECT NO. CIP 02-188 STREET IMPROVEMENTS - 10TH ST. BETWEEN OCEAN AND PROSPECT

DESCRIPTION	STATUS
	PROJECT ON HOLD
PRELIMINARY ENGINEERING	
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 02-193 VARIOUS STREET IMPROVEMENTS #4

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	PROJECT ON HOLD
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 99-409 MANHOLE REPAIR/RECONSTRUCTION

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	N/A
DESIGN & ENGINEERING (PS&E)	N/A
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 06/12/03 WILL BE REBID
TO COUNCIL FOR AWARD	TO BE DETERMINED
BEGIN CONSTRUCTION	TO BE DETERMINED
END CONSTRUCTION	TO BE DETERMINED

PROJECT NO. CIP 03-418 UPGRADE OF SEWER PUMP STATIONS

DESCRIPTION	STATUS
	PROJECT ON HOLD
PRELIMINARY ENGINEERING	
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 02-626 COMMUNITY CENTER THEATER ADA UPGRADES PHASES 1 & 2

DESCRIPTION	STATUS
	8/26/02 ON HOLD PER S. BLUMENFELD
PRELIMINARY ENGINEERING	COMPLETED 08/12/02
DESIGN & ENGINEERING (PS&E)	COMPLETED 03/03/03
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL OF DESIGN & SPECS	COMPLETED 07/08/03
BID OPENING	COMPLETED 11/05/03
TO COUNCIL FOR AWARD	COMPLETED 11/12/03
BEGIN CONSTRUCTION	STARTED 12/01/03
END CONSTRUCTION	COMPLETED 06/24/04

PROJECT NO. CIP 00-630 PIER RENOVATION, PHASE III

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03-08-00
DESIGN & ENGINEERING (PS&E)	COMPLETED 08-29-03
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 05-27-03
BID OPENING	COMPLETED 07/01/04
TO COUNCIL FOR AWARD	07-27-04
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 01-633 CITY BUILDINGS - RE-ROOFING

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	TBD
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 02-634 CITY BUILDINGS - EXTERIOR PAINTING

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	TBD
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

Indicates Construction Completed
*TBD – TO BE DETERMINED

Respectfully submitted,

Concur:

Richard D. Morgan, P.E. Director of Public Works/City Engineer Stephen R. Burrell City Manager