

January 13, 2005

Honorable Mayor and Members of  
the Hermosa Beach City Council

Regular Meeting of  
January 25, 2005

## **PROJECT STATUS REPORT**

### **Recommendation:**

It is recommended that Council receive and file this report.

**As of December 31, 2004**

### **Summary:**

This report gives the status of capital improvement projects that are either under design or construction. Capital improvement projects not indicated in this report can be found in the department's Monthly Activity Report.

### **Project Status:**

#### **PROJECT NO. CIP 02-106 BEACH DRIVE POST-UNDERGROUNDING STREET IMPROVEMENTS**

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	12/04
DESIGN & ENGINEERING (PS&E)	1/05
TO PW COMMISSION FOR REVIEW	2/05
TO COUNCIL FOR APPROVAL TO ADVERTISE	3/05
BID OPENING	4/05
TO COUNCIL FOR AWARD	05/05
BEGIN CONSTRUCTION	6/05
END CONSTRUCTION	8/05

#### **PROJECT NO. CIP 02-108 STREET IMPROVEMENTS – 2<sup>ND</sup> ST. FROM PCH TO THE STRAND; MONTEREY FROM HERONDO TO 4<sup>TH</sup> ST.**

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 05/07/03
DESIGN & ENGINEERING (PS&E)	COMPLETED 08/10/04
TO PW COMMISSION FOR REVIEW	COMPLETED 10/20/04
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 10/26/04
BID OPENING	COMPLETED 12/02/04
TO COUNCIL FOR AWARD	COMPLETED 12/14/04
BEGIN CONSTRUCTION	1/31/05
END CONSTRUCTION	04/05

#### **PROJECT NO. CIP 04-112 STREET IMPROVEMENTS – SLURRY SEAL AT VARIOUS LOCATIONS**

DESCRIPTION	STATUS
	TBD
PRELIMINARY ENGINEERING	
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

#### **PROJECT NO. CIP 04-113 STREET IMPROVEMENTS – CONCRETE ROAD RECONSTRUCTION AT VARIOUS LOCATIONS**

DESCRIPTION	STATUS
	TBD
PRELIMINARY ENGINEERING	
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

**PROJECT NO. CIP 04-114 STREET IMPROVEMENTS – SPEED HUMPS ON 24<sup>TH</sup> PLACE**

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 7-12-04
DESIGN & ENGINEERING (PS&E)	COMPLETED 8-16-04
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 09/02/04
TO COUNCIL FOR AWARD	COMPLETED 09/14/04
BEGIN CONSTRUCTION	BEGUN 10/13/04
END CONSTRUCTION	COMPLETED 10/22/04

**PROJECT NO. CIP 04-115 STREET IMPROVEMENTS – 20<sup>TH</sup> ST. FROM VALLEY DR. TO POWER ST.**

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 08/16/04
DESIGN & ENGINEERING (PS&E)	01/05
TO PW COMMISSION FOR REVIEW	COMPLETED 12/15/04
TO COUNCIL FOR APPROVAL TO ADVERTISE	02/05
BID OPENING	03/05
TO COUNCIL FOR AWARD	03/05
BEGIN CONSTRUCTION	04/05
END CONSTRUCTION	06/05

**PROJECT NO. CIP 04-116 STREET IMPROVEMENTS – PIER AVE., HERMOSA AVE. TO PCH**

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	11/04
DESIGN & ENGINEERING (PS&E)	02/05
TO PW COMMISSION FOR REVIEW	04/05
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

**PROJECT NO. CIP 04-117 STREET IMPROVEMENTS – MANHATTAN AVE. 1<sup>ST</sup> ST. TO CITY LIMITS**

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 10/26/04
DESIGN & ENGINEERING (PS&E)	03/05
TO PW COMMISSION FOR REVIEW	04/05
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

**PROJECT NO. CIP 00-140 11<sup>TH</sup> PLACE ON-STREET PARKING IMPROVEMENTS**

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 12/22/02
UNDERGROUNDING DESIGN BY SCE	COMPLETED 02/24/04
PLANS SPECS & ESTIMATES	COMPLETED 06-15-04
TO PW COMMISSION FOR REVIEW	COMPLETED 10/22/03
TO COUNCIL FOR APPROVAL TO ADVERTISE (UNDERGROUNDING)	ON HOLD
TO COUNCIL FOR APPROVAL TO ADVERTISE (STREET IMPROVEMENTS)	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

**PROJECT NO. CIP 99-409\* MANHOLE REPAIR/RECONSTRUCTION**

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	N/A
DESIGN & ENGINEERING (PS&E)	N/A
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 06/12/03 WILL BE REBID
TO COUNCIL FOR AWARD	03/05
BEGIN CONSTRUCTION	04/05
END CONSTRUCTION	06/05

**PROJECT NO. CIP 00-412 SEWER REHAB/RECON TARGET AREA 2**

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 07-15-03
DESIGN & ENGINEERING (PS&E)	01/05 PARTIAL DESIGN
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	02/05 LIMITED LINING ONLY
BID OPENING	03/05
TO COUNCIL FOR AWARD	03/05
BEGIN CONSTRUCTION	04/05
END CONSTRUCTION	06/05

**PROJECT NO. CIP 03-418 UPGRADE OF SEWER PUMP STATIONS**

DESCRIPTION	STATUS
	ON HOLD 9/14/04
PRELIMINARY ENGINEERING	09/04
DESIGN & ENGINEERING (PS&E)	02/05
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	02/05
BID OPENING	03/05
TO COUNCIL FOR AWARD	03/05
BEGIN CONSTRUCTION	03/05
END CONSTRUCTION	05/05

**PROJECT NO. CIP 04-534 PARK IMPROVEMENTS**

DESCRIPTION	STATUS		
	BOWLING GREEN	E. RODAWAY PARK	FORT LOTS OF FUN
PRELIMINARY ENGINEERING	COM 10/7/04	TBD	COM 01/03/05
DESIGN & ENGINEERING (PS&E)	COM 11/4/04		02/05
TO PW COMMISSION FOR REVIEW	N/A		N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A		N/A
BID OPENING	COM 12/2/04		03/05
TO COUNCIL FOR AWARD	POSTPONED		03/05
BEGIN CONSTRUCTION	TBD		04/05
END CONSTRUCTION	TBD		05/05

**PROJECT NO. CIP 02-612 PUBLIC WORKS YARD RENOVATION – OIL WELL ABANDONMENT**

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	BEGUN 07/01/04
DESIGN & ENGINEERING (PS&E)	COMPLETED 11/01/04
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	12/23/05
TO COUNCIL FOR AWARD/REJECT & REBID	COM 01/11/05 2/8/05
BEGIN CONSTRUCTION	02/05
END CONSTRUCTION	03/05

**PROJECT NO. CIP 02-626 COMMUNITY CENTER THEATER ADA UPGRADES PHASES 3 & 4**

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 9/30/04
DESIGN & ENGINEERING (PS&E)	12/04
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL OF DESIGN & SPECS	02/05
BID OPENING	03/05
TO COUNCIL FOR AWARD	04/05
BEGIN CONSTRUCTION	05/05
END CONSTRUCTION	07/05

**PROJECT NO. CIP 00-630 PIER RENOVATION, PHASE III**

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03/08/00
DESIGN & ENGINEERING (PS&E)	COMPLETED 08/29/03
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 05/27/03
BID OPENING	COMPLETED 07/01/04
TO COUNCIL FOR AWARD	COMPLETED 07/27/04
BEGIN CONSTRUCTION	COMPLETED 09/13/04
END CONSTRUCTION	08/05

**PROJECT NO. CIP 02-634 CITY BUILDINGS – EXTERIOR PAINTING**

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	TBD
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

- Indicates Construction Completed

\*TBD – TO BE DETERMINED

Respectfully submitted,

Concur:

Richard D. Morgan, P.E.  
Director of Public Works/City Engineer

Stephen R. Burrell  
City Manager