Regular Meeting of February 22, 2005

## **PROJECT STATUS REPORT**

## **Recommendation:**

It is recommended that Council receive and file this report.

As of January 31, 2005

## **Summary:**

This report gives the status of capital improvement projects that are either under design or construction. Capital improvement projects not indicated in this report can be found in the department's Monthly Activity Report.

### **Project Status:**

### PROJECT NO. CIP 02-106 BEACH DRIVE POST-UNDERGROUNDING STREET IMPROVEMENTS

DESCRIPTION	STATUS		
PRELIMINARY ENGINEERING	03/05		
DESIGN & ENGINEERING (PS&E)	03/05		
TO PW COMMISSION FOR REVIEW	04/05		
TO COUNCIL FOR APPROVAL TO ADVERTISE	05/05		
BID OPENING	06/05		
TO COUNCIL FOR AWARD	07/05		
BEGIN CONSTRUCTION	08/05		
END CONSTRUCTION	10/05		

## <u>PROJECT NO. CIP 02-108 STREET IMPROVEMENTS – $2^{ND}$ ST. FROM PCH TO THE STRAND; MONTEREY FROM HERONDO TO $4^{TH}$ ST.</u>

DESCRIPTION	STATUS
	05/07/00
PRELIMINARY ENGINEERING	COMPLETED 05/07/03
DESIGN & ENGINEERING (PS&E)	COMPLETED 08/10/04
TO PW COMMISSION FOR REVIEW	COMPLETED 10/20/04
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 10/26/04
BID OPENING	COMPLETED 12/02/04
TO COUNCIL FOR AWARD	COMPLETED 12/14/04
BEGIN CONSTRUCTION	2/14/05
END CONSTRUCTION	04/05

#### PROJECT NO. CIP 04-112 STREET IMPROVEMENTS - SLURRY SEAL AT VARIOUS LOCATIONS

DESCRIPTION	STATUS
	TBD
PRELIMINARY ENGINEERING	
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

#### PROJECT NO. CIP 04-113 STREET IMPROVEMENTS - CONCRETE ROAD RECONSTRUCTION AT VARIOUS LOCATIONS

DESCRIPTION	STATUS
	TBD
PRELIMINARY ENGINEERING	
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

# PROJECT NO. CIP **04-115** STREET IMPROVEMENTS – **20**<sup>TH</sup> ST. FROM VALLEY DR. TO POWER ST.

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 08/16/04
DESIGN & ENGINEERING (PS&E)	COMPLETED 01/20/05
TO PW COMMISSION FOR REVIEW	COMPLETED 12/15/04
TO COUNCIL FOR APPROVAL TO ADVERTISE	02/05
BID OPENING	03/05
TO COUNCIL FOR AWARD	03/05
BEGIN CONSTRUCTION	04/05
END CONSTRUCTION	06/05

## PROJECT NO. CIP 04-116 STREET IMPROVEMENTS - PIER AVE., HERMOSA AVE. TO PCH

DESCRIPTION	STATUS		
PRELIMINARY ENGINEERING	02/05		
DESIGN & ENGINEERING (PS&E)	03/05		
TO PW COMMISSION FOR REVIEW	05/05		
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD		
BID OPENING	TBD		
TO COUNCIL FOR AWARD	TBD		
BEGIN CONSTRUCTION	TBD		
END CONSTRUCTION	TBD		

# $\underline{\textbf{PROJECT NO. CIP 04-117 STREET IMPROVEMENTS} - \underline{\textbf{MANHATTAN AVE. 1}}^{\underline{\textbf{ST}}}\underline{\textbf{ST. TO CITY LIMITS}}$

DESCRIPTION	STATUS	
PRELIMINARY ENGINEERING	COMPLETED 10/26/04	
DESIGN & ENGINEERING (PS&E)	05/05	
TO PW COMMISSION FOR REVIEW	06/05	
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD	
BID OPENING	TBD	
TO COUNCIL FOR AWARD	TBD	
BEGIN CONSTRUCTION	TBD	
END CONSTRUCTION	TBD	

## PROJECT NO. CIP 00-140 11TH PLACE ON-STREET PARKING IMPROVEMENTS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 12/22/02
UNDERGROUNDING DESIGN BY SCE	COMPLETED 02/24/04
PLANS SPECS & ESTIMATES	COMPLETED 06/15/04
TO PW COMMISSION FOR REVIEW	COMPLETED 10/22/03
TO COUNCIL FOR APPROVAL TO ADVERTISE (UNDERGROUNDING)	ON HOLD
TO COUNCIL FOR APPROVAL TO ADVERTISE (STREET IMPROVEMENTS)	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

## PROJECT NO. CIP 99-409\* MANHOLE REPAIR/RECONSTRUCTION

DESCRIPTION	STATUS		
	REVISED		
PRELIMINARY ENGINEERING	N/A		
DESIGN & ENGINEERING (PS&E)	N/A		
TO PW COMMISSION FOR REVIEW	N/A		
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 02/8/05		
BID OPENING	03/10/05		
TO COUNCIL FOR AWARD	03/05		
BEGIN CONSTRUCTION	04/05		
END CONSTRUCTION	06/05		

## PROJECT NO. CIP 00-412 SEWER REHAB/RECON TARGET AREA 2

DESCRIPTION	STATUS		
PRELIMINARY ENGINEERING LIMITED LINING ONLY	COMPLETED 07/15/03		
DESIGN & ENGINEERING (PS&E)	PARTIAL DESIGN 1/31/05		
TO PW COMMISSION FOR REVIEW	N/A		
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 02/08/05		
BID OPENING	3/10/05		
TO COUNCIL FOR AWARD	03/22/05		
BEGIN CONSTRUCTION	04/05		
END CONSTRUCTION	06/05		

## PROJECT NO. CIP 03-418 UPGRADE OF SEWER PUMP STATIONS

DESCRIPTION	STATUS	
	ON HOLD 9/14/04	
PRELIMINARY ENGINEERING	03/05	
DESIGN & ENGINEERING (PS&E)	03/05	
TO PW COMMISSION FOR REVIEW	N/A	
TO COUNCIL FOR APPROVAL TO ADVERTISE	03/05	
BID OPENING	04/05	
TO COUNCIL FOR AWARD	04/05	
BEGIN CONSTRUCTION	05/05	
END CONSTRUCTION	06/05	

## PROJECT NO. CIP 04-534 PARK IMPROVEMENTS

DESCRIPTION		STATUS		
	BOWLING	E. RODAWAY	FORT LOTS OF	
	GREEN	PARK	FUN	
PRELIMINARY ENGINEERING	сом 10/7/04	TBD	сом. 01/03/05	
DESIGN & ENGINEERING (PS&E)	COM 11/4/04		02/05	
TO PW COMMISSION FOR REVIEW	N/A		N/A	
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A		N/A	
BID OPENING	сом. 12/2/04		03/05	
TO COUNCIL FOR AWARD	POSTPONED		03/05	
BEGIN CONSTRUCTION	TBD		04/05	
END CONSTRUCTION	TBD		05/05	

## PROJECT NO. CIP 02-612 PUBLIC WORKS YARD RENOVATION - OIL WELL ABANDONMENT

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	BEGUN 07/01/04
DESIGN & ENGINEERING (PS&E)	COMPLETED 11/01/04
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 01/27/05
TO COUNCIL FOR AWARD/REJECT & REBID	COMPLETED 02/08/05
BEGIN CONSTRUCTION	02/15/05
END CONSTRUCTION	02/28/05

## PROJECT NO. CIP 02-626 COMMUNITY CENTER THEATER ADA UPGRADES PHASES 3 & 4

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 9/30/04
DESIGN & ENGINEERING (PS&E)	02/05
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL OF DESIGN & SPECS	03/05
BID OPENING	04/05
TO COUNCIL FOR AWARD	04/05
BEGIN CONSTRUCTION	05/05
END CONSTRUCTION	07/05

## PROJECT NO. CIP 00-630 PIER RENOVATION, PHASE III

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03/08/00
DESIGN & ENGINEERING (PS&E)	COMPLETED 08/29/03
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 05/27/03
BID OPENING	COMPLETED 07/01/04
TO COUNCIL FOR AWARD	COMPLETED 07/27/04
BEGIN CONSTRUCTION	COMPLETED 09/13/04
END CONSTRUCTION	08/05

# PROJECT NO. CIP 02-634 CITY BUILDINGS – EXTERIOR PAINTING

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	TBD
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

<ul><li>Indicates Construction Completed</li><li>*TBD – TO BE DETERMINED</li></ul>		
Respectfully submitted,	Concur:	
Richard D. Morgan, P.E. Director of Public Works/City Engineer	Stephen R. Burrell City Manager	

H:\B95\PWFILES\CCITEMS\progress reports january 04-05.doc