

April 18, 2005

Honorable Mayor and Members of
the Hermosa Beach City Council

Regular Meeting of
April 26, 2005

PROJECT STATUS REPORT

Recommendation:

It is recommended that Council receive and file this report.

As of March 31, 2005

Summary:

This report gives the status of capital improvement projects that are either under design or construction. Capital improvement projects not indicated in this report can be found in the department's Monthly Activity Report.

Project Status:

PROJECT NO. CIP 02-106 BEACH DRIVE POST-UNDERGROUNDING STREET IMPROVEMENTS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	03/05
DESIGN & ENGINEERING (PS&E)	04/05
TO PW COMMISSION FOR REVIEW	05/05
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD UPON COMPLETION OF UUD
BID OPENING	TBD UPON COMPLETION OF UUD
TO COUNCIL FOR AWARD	TBD UPON COMPLETION OF UUD
BEGIN CONSTRUCTION	TBD UPON COMPLETION OF UUD
END CONSTRUCTION	TBD UPON COMPLETION OF UUD

PROJECT NO. CIP 02-108 STREET IMPROVEMENTS – 2ND ST. FROM PCH TO THE STRAND; MONTEREY FROM HERONDO TO 4TH ST.

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 05/07/03
DESIGN & ENGINEERING (PS&E)	COMPLETED 08/10/04
TO PW COMMISSION FOR REVIEW	COMPLETED 10/20/04
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 10/26/04
BID OPENING	COMPLETED 12/02/04
TO COUNCIL FOR AWARD	COMPLETED 12/14/04
BEGIN CONSTRUCTION	COMPLETED 02/14/05
END CONSTRUCTION	04/05

PROJECT NO. CIP 04-112 STREET IMPROVEMENTS – SLURRY SEAL AT VARIOUS LOCATIONS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 03-04-05
DESIGN & ENGINEERING (PS&E)	04/05
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	06/05
TO COUNCIL FOR AWARD	06/05
BEGIN CONSTRUCTION	07/05
END CONSTRUCTION	09/05

PROJECT NO. CIP 04-113 STREET IMPROVEMENTS – CONCRETE ROAD RECONSTRUCTION AT VARIOUS LOCATIONS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 03-04-05
DESIGN & ENGINEERING (PS&E)	04/05
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	06/05
TO COUNCIL FOR AWARD	06/05
BEGIN CONSTRUCTION	07/05
END CONSTRUCTION	09/05

PROJECT NO. CIP 04-115 STREET IMPROVEMENTS – 20TH ST. FROM VALLEY DR. TO POWER ST.

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 08/16/04
DESIGN & ENGINEERING (PS&E)	COMPLETED 01/20/05
TO PW COMMISSION FOR REVIEW	COMPLETED 12/05/04
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 02/08/05
BID OPENING	COMPLETED 03/10/05
TO COUNCIL FOR AWARD	03/22/05
BEGIN CONSTRUCTION	04/05
END CONSTRUCTION	06/05

PROJECT NO. CIP 04-116 STREET IMPROVEMENTS – PIER AVE., HERMOSA AVE. TO PCH

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	06/015
DESIGN & ENGINEERING (PS&E)	10/05
TO PW COMMISSION FOR REVIEW	01/06
TO COUNCIL FOR APPROVAL TO ADVERTISE	10/06
BID OPENING	11/06
TO COUNCIL FOR AWARD	12/06
BEGIN CONSTRUCTION	01/07
END CONSTRUCTION	07/07

PROJECT NO. CIP 04-117 STREET IMPROVEMENTS – MANHATTAN AVE. 1ST ST. TO CITY LIMITS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 10/26/04
DESIGN & ENGINEERING (PS&E)	05/05
TO PW COMMISSION FOR REVIEW	06/05
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 00-140 11TH PLACE ON-STREET PARKING IMPROVEMENTS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	PROJECT CANCELLED.
UNDERGROUNDING DESIGN BY SCE	
PLANS SPECS & ESTIMATES	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE (UNDERGROUNDING)	
TO COUNCIL FOR APPROVAL TO ADVERTISE (STREET IMPROVEMENTS)	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 99-409* MANHOLE REPAIR/RECONSTRUCTION

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	N/A
DESIGN & ENGINEERING (PS&E)	N/A
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 02/08/05
BID OPENING	COMPLETED 03/10/05
TO COUNCIL FOR AWARD	COMPLETED 03/22/05
BEGIN CONSTRUCTION	04/05
END CONSTRUCTION	06/05

PROJECT NO. CIP 00-412 SEWER REHAB/RECON TARGET AREA 2

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING LIMITED LINING ONLY	COMPLETED 07/15/03
DESIGN & ENGINEERING (PS&E)	PARTIAL DESIGN 1/31/05
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 02/08/05
BID OPENING	COMPLETED 03/10/05
TO COUNCIL FOR AWARD	COMPLETED 03/22/05
BEGIN CONSTRUCTION	04/05
END CONSTRUCTION	06/05

PROJECT NO. CIP 03-418 UPGRADE OF SEWER PUMP STATIONS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	04/05
DESIGN & ENGINEERING (PS&E)	05/05
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	06/05
BID OPENING	07/05
TO COUNCIL FOR AWARD	07/05
BEGIN CONSTRUCTION	08/05
END CONSTRUCTION	09/05

PROJECT NO. CIP 04-534 PARK IMPROVEMENTS

DESCRIPTION	STATUS		
	BOWLING GREEN	E. RODAWAY PARK	FORT LOTS OF FUN
PRELIMINARY ENGINEERING	COM 10/7/04	TBD	COM. 01/03/05
DESIGN & ENGINEERING (PS&E)	COM 11/4/04		04/05
TO PW COMMISSION FOR REVIEW	N/A		N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A		N/A
BID OPENING	COM. 12/2/04		05/05
TO COUNCIL FOR AWARD	05/05		05/05
BEGIN CONSTRUCTION	06/05		06/05
END CONSTRUCTION	07/05		09/05

PROJECT NO. CIP 02-612 PUBLIC WORKS YARD RENOVATION – OIL WELL ABANDONMENT

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	BEGUN 07/01/04
DESIGN & ENGINEERING (PS&E)	COMPLETED 11/01/04
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 01/27/05
TO COUNCIL FOR AWARD/REJECT & REBID	COMPLETED 02/08/05
BEGIN CONSTRUCTION	COMPLETED 03/07/05
END CONSTRUCTION	COMPLETED 03/25/05

PROJECT NO. CIP 02-626 COMMUNITY CENTER THEATER ADA UPGRADES PHASES 3 & 4

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 9/30/04
DESIGN & ENGINEERING (PS&E)	04/05
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL OF DESIGN & SPECS	05/05
BID OPENING	06/05
TO COUNCIL FOR AWARD	06/05
BEGIN CONSTRUCTION	06/05
END CONSTRUCTION	09/05

PROJECT NO. CIP 00-630 PIER RENOVATION, PHASE III

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03/08/00
DESIGN & ENGINEERING (PS&E)	COMPLETED 08/29/03
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 05/27/03
BID OPENING	COMPLETED 07/01/04
TO COUNCIL FOR AWARD	COMPLETED 07/27/04
BEGIN CONSTRUCTION	COMPLETED 09/13/04
END CONSTRUCTION	08/05

PROJECT NO. CIP 02-634 CITY BUILDINGS – EXTERIOR PAINTING

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	TBD
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

- Indicates Construction Completed
- *TBD – TO BE DETERMINED

Respectfully submitted,

Concur:

 Richard D. Morgan, P.E.
 Director of Public Works/City Engineer

 Stephen R. Burrell
 City Manager