July 13, 2005

Honorable Mayor and Members of the Hermosa Beach City Council

Regular Meeting of July 26, 2005

PROJECT STATUS REPORT

Recommendation:

It is recommended that Council receive and file this report.

Summary:

This report gives the status of capital improvement projects that are either under design or construction. Capital improvement projects not indicated in this report can be found in the department's Monthly Activity Report.

Project Status:

PROJECT NO. CIP 02-106 BEACH DRIVE POST-UNDERGROUNDING STREET IMPROVEMENTS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03-10-05
DESIGN & ENGINEERING (PS&E)	08/05
TO PW COMMISSION FOR REVIEW	08/05
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD UPON COMPLETION OF UUD
BID OPENING	TBD UPON COMPLETION OF UUD
TO COUNCIL FOR AWARD	TBD UPON COMPLETION OF UUD
BEGIN CONSTRUCTION	TBD UPON COMPLETION OF UUD
END CONSTRUCTION	TBD UPON COMPLETION OF UUD

<u>PROJECT NO. CIP 02-108 STREET IMPROVEMENTS – $2^{\frac{ND}{2}}$ ST. FROM PCH TO THE STRAND; MONTEREY FROM HERONDO TO $4^{\frac{TH}{2}}$ ST.</u>

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 05/07/03
DESIGN & ENGINEERING (PS&E)	COMPLETED 08/10/04
TO PW COMMISSION FOR REVIEW	COMPLETED 10/20/04
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 10/26/04
BID OPENING	COMPLETED 12/02/04
TO COUNCIL FOR AWARD	COMPLETED 12/14/04
BEGIN CONSTRUCTION	COMPLETED 03/07/05
END CONSTRUCTION - ONLY PUNCH LIST ITEMS REMAIN	COMPLETED 05/13/05

PROJECT NO. CIP 04-112 STREET IMPROVEMENTS - SLURRY SEAL AT VARIOUS LOCATIONS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03/04/05
DESIGN & ENGINEERING (PS&E)	02/06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	03/06
TO COUNCIL FOR AWARD	04/06
BEGIN CONSTRUCTION	05/06
END CONSTRUCTION	06/06

As of June 30, 2005

PROJECT NO. CIP 04-113 STREET IMPROVEMENTS - CONCRETE ROAD RECONSTRUCTION AT VARIOUS LOCATIONS

DESCRIPTION	STATUS
	00.04.05
PRELIMINARY ENGINEERING	COMPLETED 03-04-05
DESIGN & ENGINEERING (PS&E)	COMPLETED 04-28-05
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 06/16/05
TO COUNCIL FOR AWARD	COMPLETED 06/28/05
BEGIN CONSTRUCTION	07/05
END CONSTRUCTION	09/05

PROJECT NO. CIP 04-115 STREET IMPROVEMENTS – 20[™] ST. FROM VALLEY DR. TO POWER ST.

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 08/16/04
DESIGN & ENGINEERING (PS&E)	COMPLETED 01/20/05
TO PW COMMISSION FOR REVIEW	COMPLETED 12/05/04
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 02/08/05
BID OPENING	COMPLETED 03/10/05
TO COUNCIL FOR AWARD	COMPLETED 03/22/05
BEGIN CONSTRUCTION	06/21/05
END CONSTRUCTION	08/05

PROJECT NO. CIP 04-116 STREET IMPROVEMENTS - PIER AVE., HERMOSA AVE. TO PCH

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	08/05
DESIGN & ENGINEERING (PS&E)	07/06
TO PW COMMISSION FOR REVIEW	09/06
TO COUNCIL FOR APPROVAL TO ADVERTISE	10/06
BID OPENING	11/06
TO COUNCIL FOR AWARD	12/06
BEGIN CONSTRUCTION	01/07
END CONSTRUCTION	06/07

PROJECT NO. CIP 04-117 STREET IMPROVEMENTS - MANHATTAN AVE. 1ST ST. TO CITY LIMITS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 10/26/04
DESIGN & ENGINEERING (PS&E)	10/05
TO PW COMMISSION FOR REVIEW	TBD
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 99-409* MANHOLE REPAIR/RECONSTRUCTION

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	N/A
DESIGN & ENGINEERING (PS&E)	N/A
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 02/08/05
BID OPENING	COMPLETED 03/10/05
TO COUNCIL FOR AWARD	COMPLETED 03/22/05
BEGIN CONSTRUCTION	05-23-05
END CONSTRUCTION	07/05

PROJECT NO. CIP 00-412 SEWER REHAB/RECON TARGET AREA 2

DESCRIPTION	STATUS	
PRELIMINARY ENGINEERING LIMITED LINING ONLY	COMPLETED 07/15/03	
DESIGN & ENGINEERING (PS&E)	PARTIAL DESIGN 1/31/05	
TO PW COMMISSION FOR REVIEW	N/A	
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 02/08/05	
BID OPENING	COMPLETED 03/10/05	
TO COUNCIL FOR AWARD	COMPLETED 03/22/05	
BEGIN CONSTRUCTION	05/23/05	
END CONSTRUCTION	07/05	

PROJECT NO. CIP 03-418 UPGRADE OF SEWER PUMP STATIONS

DESCRIPTION	STATUS		
PRELIMINARY ENGINEERING	COMPLETED 04/28/05		
DESIGN & ENGINEERING (PS&E)	07/05		
TO PW COMMISSION FOR REVIEW	N/A		
TO COUNCIL FOR APPROVAL TO ADVERTISE	07/05		
BID OPENING	08/05		
TO COUNCIL FOR AWARD	09/05		
BEGIN CONSTRUCTION	09/05		
END CONSTRUCTION	10/05		

PROJECT NO. CIP 04-534 PARK IMPROVEMENTS

DESCRIPTION		STATUS	
	BOWLING	E. RODAWAY	FORT LOTS OF
	GREEN	PARK	FUN
PRELIMINARY ENGINEERING	сом 10/7/04	TBD	сом. 01/03/05
DESIGN & ENGINEERING (PS&E)	сом 11/4/04		сом. 04/18/05
TO PW COMMISSION FOR REVIEW	N/A		N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A		N/A
BID OPENING	сом. 12/2/04		05/05
TO COUNCIL FOR AWARD	сом. 6/14/05		сом. 05/10/05
BEGIN CONSTRUCTION	07/05		07/05
END CONSTRUCTION	08/05		09/05

PROJECT NO. CIP 02-626 COMMUNITY CENTER THEATER ADA UPGRADES PHASES 3 & 4

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 9/30/04
DESIGN & ENGINEERING (PS&E)	07/05
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL OF DESIGN & SPECS	08/05
BID OPENING	08/05
TO COUNCIL FOR AWARD	09/05
BEGIN CONSTRUCTION	09/05
END CONSTRUCTION	11/05

PROJECT NO. CIP 00-630 PIER RENOVATION, PHASE III

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03/08/00
DESIGN & ENGINEERING (PS&E)	COMPLETED 08/29/03
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 05/27/03
BID OPENING	COMPLETED 07/01/04
TO COUNCIL FOR AWARD	COMPLETED 07/27/04
BEGIN CONSTRUCTION	COMPLETED 09/13/04
END CONSTRUCTION	09/05

PROJECT NO. CIP 02-634 CITY BUILDINGS - EXTERIOR PAINTING

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	TBD
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

Indicates Construction Completed *TBD – TO BE DETERMINED

Respectfully submitted,

Concur:

Richard D. Morgan, P.E. Director of Public Works/City Engineer Stephen R. Burrell City Manager

H:\B95\PWFILES\CCITEMS\progress reports may 04-05.doc