

September 21, 2005

Honorable Mayor and Members of
The Hermosa Beach City Council

Regular Meeting of
September 27, 2005

**PROJECT NO. CIP 04-115 STREET IMPROVEMENTS – 20TH STREET FROM VALLEY DRIVE
TO POWER STREET – ACCEPTANCE**

Recommendation:

It is recommended that the City Council:

1. Accept the work by Hardy & Harper, Inc. for Project No. CIP 04-115 Street Improvements – 20th Street from Valley Dr. to Power St.;
2. Authorize the Mayor to sign the Notice of Completion; and
3. Authorize Staff to release payment to Orion Contracting, Inc. (10% retained for 35 days following filing of Notice of Completion).

Background:

On March 22, 2005, City Council approved the award of the construction contract for Project No. CIP 04-115 Street Improvements – 20th Street from Valley Dr. to Power St. to Hardy & Harper, Inc. The street work included saw cutting, removal of the entire street section, installation of a center concrete swale and asphalt concrete pavement.

Analysis:

The project was constructed according to the plans, specifications and change orders prepared by Staff. Therefore, Staff recommends acceptance of the work as complete.

The project was completed on schedule.

Start date:	June 21, 2005
Contract time:	40 working days
Time Suspended:	0 days
Date of completion:	August 16, 2005

The remaining punch list items have all been completed.

Fiscal Impact:

The project was completed under budget and the remaining unexpended project balance is approximately \$50,107.

Respectfully submitted,

Concur:

Tristan D. Malabanan
Assistant Engineer

Richard D. Morgan, P.E.
Director of Public Works/City Engineer

Noted for Fiscal Impact:

Concur:

Viki Copeland
Finance Director

Stephen Burrell
City Manager