

February 20, 2007

Honorable Mayor and Members of
the Hermosa Beach City Council

Regular Meeting of
February 27, 2007

PROJECT STATUS REPORT

Recommendation:

It is recommended that Council receive and file this report.

As of January, 31, 2007

Summary:

This report gives the status of capital improvement projects that are either under design or construction. Capital improvement projects not indicated in this report can be found in the department's Monthly Activity Report.

Project Status:

PROJECT NO. CIP 02-104 BAYVIEW POST-UNDERGROUNDING STREET IMPROVEMENTS – PROJECT ENGINEER: FRANK SENTENO

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 12/09/05
DESIGN & ENGINEERING (PS&E)	COMPLETED 01/12/07
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	3 RD QTR FY 06-07 EST.
END CONSTRUCTION	TBD

PROJECT NO. CIP 02-106 BEACH DRIVE POST-UNDERGROUNDING STREET IMPROVEMENTS – PROJECT ENGINEER: FRANK SENTENO

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03/10/05
DESIGN & ENGINEERING (PS&E)	COMPLETED 11/08/06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	N/A
TO COUNCIL FOR AWARD	10/24/06 ADDED TO OTHER CIP PROJECT
BEGIN CONSTRUCTION	COMPLETED 01/08/07
END CONSTRUCTION	COMPLETED 01/26/07

PROJECT NO. CIP 05-109 CONCRETE ROAD RECONSTRUCTION – VARIOUS LOCATIONS – PROJECT ENGINEER: FRANK SENTENO

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 04/06
DESIGN & ENGINEERING (PS&E)	COMPLETED 04/06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 05/15/06
TO COUNCIL FOR AWARD	COMPLETED 06/13/06
BEGIN CONSTRUCTION	COMPLETED 07/24/06
END CONSTRUCTION	COMPLETED 12/22/06

PROJECT NO. CIP 05-110 SLURRY/CRACK SEALING AT VARIOUS LOCATIONS – PROJECT ENGINEER: FRANK SENTENO

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 10/20/05
DESIGN & ENGINEERING (PS&E)	COMPLETED 04/12/06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 10-12-06
TO COUNCIL FOR AWARD	11/14/06
BEGIN CONSTRUCTION	03/07
END CONSTRUCTION	03/07

PROJECT NO. CIP 04-112 STREET IMPROVEMENTS -- SLURRY SEAL AT VARIOUS LOCATIONS -- PROJECT ENGINEER: FRANK SENTENO

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03/04/05
DESIGN & ENGINEERING (PS&E)	COMPLETED 04/12/06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 10/12/06
TO COUNCIL FOR AWARD	11/14/06
BEGIN CONSTRUCTION	03/07
END CONSTRUCTION	03/07

PROJECT NO. CIP 04-116 STREET IMPROVEMENTS -- PIER AVE., HERMOSA AVE. TO PCH -- PROJECT ENGINEER: FRANK SENTENO

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	TBD
DESIGN & ENGINEERING (PS&E)	TBD
TO PW COMMISSION FOR REVIEW	TBD
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 04-117 STREET IMPROVEMENTS -- MANHATTAN AVE. 1ST ST. TO CITY LIMITS -- PROJECT ENGINEER: FRANK SENTENO

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 04/06
DESIGN & ENGINEERING (PS&E)	COMPLETED 05/06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 05/15/06
TO COUNCIL FOR AWARD	COMPLETED 06/13/06
BEGIN CONSTRUCTION	COMPLETED 07/24/06
END CONSTRUCTION	COMPLETED 12/22/06

PROJECT NO. CIP 04-118 STREET IMPROVEMENTS -- STRAND BIKEWAY LIGHT FIXTURE REPLACEMENT - MICHAEL FLAHERTY

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	N/A
DESIGN & ENGINEERING (PS&E)	N/A
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 12/01/05
TO COUNCIL FOR AWARD	COMPLETED 01/10/06
BEGIN CONSTRUCTION	COMPLETED 07/01/06
END CONSTRUCTION	11/06

PROJECT NO. CIP 05-119 STREET IMPROVEMENTS -- HERMOSA AVE., LONGFELLOW AVE. -- PROJECT ENGINEER: FRANK SENTENO

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	N/A
DESIGN & ENGINEERING (PS&E)	03/07
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	2 ND QTR FY 06-07
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 05-120 STREET IMPROVEMENTS -- VARIOUS LOCATIONS -- PROJECT ENGINEER: FRANK SENTENO

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 04/04/06
DESIGN & ENGINEERING (PS&E)	COMPLETED 05/05/06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 05/15/06
TO COUNCIL FOR AWARD	COMPLETED 06/13/06
BEGIN CONSTRUCTION	TO BEGIN 07/24/06
END CONSTRUCTION	COMPLETED 12/22/06

PROJECT NO. CIP 05-121 STREET IMPROVEMENTS – AVIATION BLVD. TREE PROJECT – PROJECT ENGINEER: KEN REAMEY

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 08/31/05
DESIGN & ENGINEERING (PS&E)	COMPLETED 07/13/06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 07/31/06
TO COUNCIL FOR AWARD	COMPLETED 08/08/06
BEGIN CONSTRUCTION	COMPLETED 12/18/06
END CONSTRUCTION	02/07

PROJECT NO. CIP 06-124 STREET IMPROVEMENTS – 16TH STREET BETWEEN PCH AND PROSPECT SIDEWALK REPAIR – PROJECT ENGINEER: KEN REAMEY

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	02/07
DESIGN & ENGINEERING (PS&E)	03/07
TO PW COMMISSION FOR REVIEW	TBD
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 00-413 SEWER IMPROVEMENTS – TARGET AREAS 2 THRU 4 – PROJECT ENGINEER: FRANK SENTENO

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 07/15/05
DESIGN & ENGINEERING (PS&E)	COMPLETED 07/13/06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	03/07
TO COUNCIL FOR AWARD	04/07
BEGIN CONSTRUCTION	05/07
END CONSTRUCTION	07/07

PROJECT NO. CIP 03-418 UPGRADE OF SEWER PUMP STATIONS – PROJECT ENGINEER: FRANK SENTENO

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 04/28/05
DESIGN & ENGINEERING (PS&E)	COMPLETED 12/31/05
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 07/26/05
BID OPENING	COMPLETED 04/27/06
TO COUNCIL FOR AWARD	COMPLETED 05/18/06
BEGIN CONSTRUCTION	TO BEGIN 07/05/06
END CONSTRUCTION	COMPLETED 11/1/06

PROJECT NO. CIP 06-419 SANITARY SEWER MASTER PLAN – PROJECT ENGINEER: HOMAYOUN BEHBOODI

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	06/07
ENGINEERING & PLAN PREPARATION	09/07
TO PW COMMISSION FOR REVIEW	10/07
TO COUNCIL FOR APPROVAL TO ADVERTISE	11/07
BEGIN IMPLEMENTATION	11/07

PROJECT NO. CIP 04-534 PARK IMPROVEMENTS – PROJECT ENGINEER: FRANK SENTENO

DESCRIPTION	STATUS - REVISED
	E. RODAWAY PARK
PRELIMINARY ENGINEERING	02/07
DESIGN & ENGINEERING (PS&E)	03/07
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	03/07
BEGIN CONSTRUCTION	04/07
END CONSTRUCTION	05/07

PROJECT NO. CIP 04-535 CLARK FIELD IMPROVEMENTS – PROJECT ENGINEER: KEN REAMEY

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 04/13/06
DESIGN & ENGINEERING (PS&E)	COMPLETED 07/07/06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 08/08/06
TO COUNCIL FOR AWARD	COMPLETED 08/08/06
BEGIN CONSTRUCTION	COMPLETED 09/08/06
END CONSTRUCTION	02/07

PROJECT NO. CIP 02-612 PUBLIC WORKS YARD RENOVATION – PHASE 2 – PROJECT ENGINEER: HOMAYOUN BEHBOODI

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 09/18/06
DESIGN & ENGINEERING (PS&E)	05/07
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 02-626 COMMUNITY CENTER THEATER ADA UPGRADES PHASE 3 – PROJECT ENGINEER: KEN REAMEY

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 09/30/04
DESIGN & ENGINEERING (PS&E)	COMPLETED 07/10/05
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL OF DESIGN & SPECS	N/A
BID OPENING	COMPLETED 02/09/06
TO COUNCIL FOR AWARD	COMPLETED 03/28/06
BEGIN CONSTRUCTION	COMPLETED 05/02/06
END CONSTRUCTION	02/07

PROJECT NO. CIP 99-631 BEACH RESTROOMS – REHABILITATION – PROJECT ENGINEER: KEN REAMEY

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03/31/06
DESIGN & ENGINEERING (PS&E)	02/07
TO PW COMMISSION FOR REVIEW	03/07
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD – PENDING FUNDING AVAILABILITY
BID OPENING	TBD – PENDING FUNDING AVAILABILITY
TO COUNCIL FOR AWARD	TBD – PENDING FUNDING AVAILABILITY
BEGIN CONSTRUCTION	TBD – PENDING FUNDING AVAILABILITY
END CONSTRUCTION	TBD – PENDING FUNDING AVAILABILITY

PROJECT NO. CIP 06-641 CLARK BUILDING REFURBISHMENT, PHASE 1 – PROJECT ENGINEER: KEN REAMEY

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	N/A
DESIGN & ENGINEERING (PS&E)	COMPLETED 10/31/06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 11/09/06
TO COUNCIL FOR AWARD	COMPLETED 12/12/06
BEGIN CONSTRUCTION	COMPLETED 01/16/07
END CONSTRUCTION	COMPLETED 02/03/07

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 1/31/07
DESIGN & ENGINEERING (PS&E)	03/07
TO PW COMMISSION FOR REVIEW	04/07
TO COUNCIL FOR APPROVAL TO ADVERTISE	05/07
BID OPENING	06/07
TO COUNCIL FOR AWARD	06/07
BEGIN CONSTRUCTION	07/07
END CONSTRUCTION	09/07


TBD – TO BE DETERMINED

Respectfully submitted,



Richard D. Morgan, P.E.
Director of Public Works/City Engineer

Concur:



Stephen R. Burrell
City Manager