

July 16, 2007

Honorable Mayor and Members of
the Hermosa Beach City Council

Regular Meeting of
July 24, 2007

PROJECT STATUS REPORT

Recommendation:

It is recommended that Council receive and file this report.

As of June 30, 2007

Summary:

This report gives the status of capital improvement projects that are either under design or construction. Capital improvement projects not indicated in this report can be found in the department's Monthly Activity Report.

Project Status:

PROJECT NO. CIP 02-104 BAYVIEW POST/UNDERGROUNDING STREET IMPROVEMENTS – PROJECT ENGINEER: FRANK SENTENO

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 12/09/05
DESIGN & ENGINEERING (PS&E)	COMPLETED 01/12/07
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	3 RD QTR FY 07/08 EST.
END CONSTRUCTION	TBD

PROJECT NO. CIP 05-110 SLURRY/CRACK SEALING AT VARIOUS LOCATIONS – PROJECT ENGINEER: FRANK SENTENO

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 10/20/05
DESIGN & ENGINEERING (PS&E)	COMPLETED 04/12/06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 10/12/06
TO COUNCIL FOR AWARD	11/14/06
BEGIN CONSTRUCTION	COMPLETED 03/26/07
END CONSTRUCTION	COMPLETED 05/10/07

PROJECT NO. CIP 04-112 STREET IMPROVEMENTS – SLURRY SEAL AT VARIOUS LOCATIONS – PROJECT ENGINEER: FRANK SENTENO

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03/04/05
DESIGN & ENGINEERING (PS&E)	COMPLETED 04/12/06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 10/12/06
TO COUNCIL FOR AWARD	11/14/06
BEGIN CONSTRUCTION	COMPLETED 03/26/07
END CONSTRUCTION	COMPLETED 05/10/07

PROJECT NO. CIP 04/116 STREET IMPROVEMENTS – PIER AVE., HERMOSA AVE. TO PCH – PROJECT ENGINEER: FRANK SENTENO

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	TBD
DESIGN & ENGINEERING (PS&E)	TBD
TO PW COMMISSION FOR REVIEW	TBD
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 04-118 STREET IMPROVEMENTS – STRAND BIKEWAY LIGHT FIXTURE REPLACEMENT / MICHAEL FLAHERTY

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	N/A
DESIGN & ENGINEERING (PS&E)	N/A
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 12/01/05
TO COUNCIL FOR AWARD	COMPLETED 01/10/06
BEGIN CONSTRUCTION	COMPLETED 07/01/06
END CONSTRUCTION	TBD

PROJECT NO. CIP 05-119 STREET IMPROVEMENTS – HERMOSA AVE., LONGFELLOW AVE. – PROJECT ENGINEER: FRANK SENTENO

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	N/A
DESIGN & ENGINEERING (PS&E)	09/07
TO PW COMMISSION FOR REVIEW	09/19/07
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	3RD QTR FY 07/08
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 05-121 STREET IMPROVEMENTS – AVIATION BLVD. TREE PROJECT – PROJECT ENGINEER: KEN REAMEY

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 08/31/05
DESIGN & ENGINEERING (PS&E)	COMPLETED 07/13/06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 07/31/06
TO COUNCIL FOR AWARD	COMPLETED 08/08/06
BEGIN CONSTRUCTION	COMPLETED 12/18/06
END CONSTRUCTION	COMPLETED 03/02/07

PROJECT NO. CIP 06-124 STREET IMPROVEMENTS – 16TH STREET BETWEEN PCH AND PROSPECT SIDEWALK REPAIR – PROJECT ENGINEER: KEN REAMEY

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	1/08
DESIGN & ENGINEERING (PS&E)	TBD
TO PW COMMISSION FOR REVIEW	TBD
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 00-413 SEWER IMPROVEMENTS – TARGET AREAS 2 THRU 4 – PROJECT ENGINEER: FRANK SENTENO

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 07/15/05
DESIGN & ENGINEERING (PS&E)	COMPLETED 07/13/06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 05/08/07
TO COUNCIL FOR AWARD	COMPLETED 06/12/07
BEGIN CONSTRUCTION	07/07
END CONSTRUCTION	09/07

PROJECT NO. CIP 06-419 SANITARY SEWER MASTER PLAN – PROJECT ENGINEER: HOMAYOUN BEHBOODI

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 05/09/07
ENGINEERING & PLAN PREPARATION	COMPLETED 05/31/07
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR AWARD	COMPLETED 06-12-07
BEGIN IMPLEMENTATION	11/07

PROJECT NO. CIP 04-534 PARK IMPROVEMENTS – PROJECT ENGINEER: FRANK SENTENO

DESCRIPTION	STATUS / REVISED
	E. RODAWAY PARK
PRELIMINARY ENGINEERING	COMPLETED 02/28/07
DESIGN & ENGINEERING (PS&E)	COMPLETED 03/06/07
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	N/A
TO COUNCIL FOR AWARD	COMPLETED 04/10/07
BEGIN CONSTRUCTION	COMPLETED 05/21/07
END CONSTRUCTION	COMPLETED 06/15/07

PROJECT NO. CIP 02-612 PUBLIC WORKS YARD RENOVATION – PHASE 2 – PROJECT ENGINEER: KEN REAMEY

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 09/18/06
DESIGN & ENGINEERING (PS&E)	12/07
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 99-631 BEACH RESTROOMS – REHABILITATION – PROJECT ENGINEER: KEN REAMEY

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	10/07
DESIGN & ENGINEERING (PS&E)	12/07
TO PW COMMISSION FOR REVIEW	01/08
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD


PROJECT NO. CIP 06-644 COMMUNITY CENTER UPGRADES – PHASE 4 – PROJECT ENGINEER: KEN REAMEY


DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 1/31/07
DESIGN & ENGINEERING (PS&E)	08/07
TO PW COMMISSION FOR REVIEW	08/07
TO COUNCIL FOR APPROVAL TO ADVERTISE	09/07
BID OPENING	09/07
TO COUNCIL FOR AWARD	10/07
BEGIN CONSTRUCTION	11/07
END CONSTRUCTION	01/08

TBD – TO BE DETERMINED

Respectfully submitted,

Concur:


 Richard D. Morgan, P.E.
 Director of Public Works/City Engineer


 Stephen R. Burrell
 City Manager