

December 31, 2002

Honorable Mayor and Members of
the Hermosa Beach City Council

Regular Meeting of
January 14, 2003

PROJECT STATUS REPORT

Recommendation:

It is recommended that Council receive and file this report.

As of November 30, 2002

Summary:

This report gives the status of capital improvement projects that are either under design or construction. Capital improvement projects not indicated in this report can be found in the department's Monthly Activity Report.

Project Status:

PROJECT NO. CIP 00-140 11TH PLACE ON-STREET PARKING IMPROVEMENTS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	12/02
DESIGN & ENGINEERING (PS&E)	02/03
TO PW COMMISSION FOR REVIEW	02/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	03/03
BID OPENING	04/03
TO COUNCIL FOR AWARD	05/03
BEGIN CONSTRUCTION	06/03
END CONSTRUCTION	09/03

PROJECT NO. CIP 02-147 CURB-CUTS/HANDICAP RAMPS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 09/15/02
DESIGN & ENGINEERING (PS&E)	BEING REVIEWED BY COUNTY
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	01/03
TO COUNCIL FOR AWARD	02/03
BEGIN CONSTRUCTION	03/03
END CONSTRUCTION	04/03

PROJECT NO. CIP 01-159 HILLCREST AND RHODES, 18TH ST. TO 21ST STREET

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 08-09-01
DESIGN & ENGINEERING (PS&E)	COMPLETED 05-16-02
TO PW COMMISSION FOR REVIEW	COMPLETED 01/16/02; 3/20/02
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 09/10/02
BID OPENING	COMPLETED 10/17/02
TO COUNCIL FOR AWARD	COMPLETED 11/12/02
BEGIN CONSTRUCTION	01/03
END CONSTRUCTION	04/03

PROJECT NO. CIP 01-174 ARTESIA BOULEVARD IMPROVEMENTS – PCH TO HARPER

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	02/03
DESIGN & ENGINEERING (PS&E)	02/03
TO PW COMMISSION FOR REVIEW	03/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	04/03
BID OPENING	04/03
TO COUNCIL FOR AWARD	05/03
BEGIN CONSTRUCTION	05/03
END CONSTRUCTION	06/03

PROJECT NO. CIP 02-185 5TH STREET – PCH TO ARDMORE

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	12/02
DESIGN & ENGINEERING (PS&E)	04/03
TO PW COMMISSION FOR REVIEW	02/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	05/03
BID OPENING	06/03
TO COUNCIL FOR AWARD	07/03
BEGIN CONSTRUCTION	08/03
END CONSTRUCTION	10/03

PROJECT NO. CIP 02-187 5TH STREET – PCH TO PROSPECT AND GENTRY

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	12/02
DESIGN & ENGINEERING (PS&E)	04/03
TO PW COMMISSION FOR REVIEW	02/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	05/03
BID OPENING	06/03
TO COUNCIL FOR AWARD	07/03
BEGIN CONSTRUCTION	08/03
END CONSTRUCTION	10/03

PROJECT NO. CIP 02-189 MYRTLE AREA STREET IMPROVEMENTS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 9/12/02
DESIGN & ENGINEERING (PS&E)	03/03
TO PW COMMISSION FOR REVIEW	04/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	04/03
BID OPENING	05/03
TO COUNCIL FOR AWARD	06/03
BEGIN CONSTRUCTION	07/03
END CONSTRUCTION	09/03

PROJECT NO. CIP 00-192 LOMA AREA STREET IMPROVEMENTS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03/08/00
DESIGN & ENGINEERING (PS&E)	COMPLETED 11/05/02
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 11/12/02
BID OPENING	COMPLETED 12/12/02
TO COUNCIL FOR AWARD	01/03
BEGIN CONSTRUCTION	02/03
END CONSTRUCTION	06/03

PROJECT NO. CIP 02-193 VARIOUS STREET IMPROVEMENTS #4

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	03/03
DESIGN & ENGINEERING (PS&E)	03/03
TO PW COMMISSION FOR REVIEW	05/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	06/03
BID OPENING	08/03
TO COUNCIL FOR AWARD	11/03
BEGIN CONSTRUCTION	01/04
END CONSTRUCTION	04/04

PROJECT NO. CIP 99-409 MANHOLE REPAIR/RECONSTRUCTION

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	12/02
DESIGN & ENGINEERING (PS&E)	12/02
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	01/03
TO COUNCIL FOR AWARD	02/03
BEGIN CONSTRUCTION	02/03
END CONSTRUCTION	03/03

PROJECT NO. CIP 00-410 SEWER REHABILITATION – LOMA AREA

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 03-08-00
DESIGN & ENGINEERING (PS&E)	COMPLETED 11/05/02
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 11/12/02
BID OPENING	COMPLETED 12/12/02
TO COUNCIL FOR AWARD	01/03
BEGIN CONSTRUCTION	02/03
END CONSTRUCTION	06/03

PROJECT NO. CIP 00-411 SEWER REHABILITATION, AREA 1

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 3-27-02
DESIGN & ENGINEERING (PS&E)	COMPLETED 11/05/02
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 11/12/02
BID OPENING	COMPLETED 12/12/02
TO COUNCIL FOR AWARD	01/03
BEGIN CONSTRUCTION	02/03
END CONSTRUCTION	05/03

PROJECT NO. CIP 95-507 VALLEY PARK IMPROVEMENTS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 06-24-99
DESIGN & ENGINEERING (PS&E)	COMPLETED 03-05-01
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	3/27/01 BACK TO STAFF; COMPLETED 2/25/02
BID OPENING	4/18/02
TO COUNCIL FOR AWARD	6/25/02
BEGIN CONSTRUCTION	9/03/02
END CONSTRUCTION	04/03

PROJECT NO. CIP 95-622 CITY HALL REMODEL – ADA UPGRADES

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED
DESIGN & ENGINEERING (PS&E)	COMPLETED
TO PW COMMISSION FOR REVIEW	N/A
CM AGREEMENT TO COUNCIL FOR APPROVAL	COMPLETED 11/28/00
CONSTRUCTIBILITY REVIEW	COMPLETED
RELOCATION PROGRAMMING	COMPLETED
TO COUNCIL FOR APPROVAL OF PLANS & SPECS, ADVERTISE	COMPLETED 05/22/01
BID OPENING	COMPLETED 07/12/01
TO COUNCIL FOR AWARD; ALTERNATE AWARD	COMPLETED 08/28/01; 09/25/01
BEGIN CONSTRUCTION	10/29/01
END CONSTRUCTION	12/02

PROJECT NO. CIP 02-626 COMMUNITY CENTER THEATER ADA UPGRADES

DESCRIPTION	STATUS
	8/26/02 ON HOLD PER S. BLUMENFELD
PRELIMINARY ENGINEERING	8/12/02
DESIGN & ENGINEERING (PS&E)	01/03
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	01/03
BID OPENING	02/03
TO COUNCIL FOR AWARD	03/03
BEGIN CONSTRUCTION	04/03
END CONSTRUCTION	06/03

PROJECT NO. CIP 00-630 PIER RENOVATION, PHASE III

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 03-08-00
DESIGN & ENGINEERING (PS&E)	02/03
TO PW COMMISSION FOR REVIEW	03/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	03/03
BID OPENING	04/03
TO COUNCIL FOR AWARD	05/03
BEGIN CONSTRUCTION	06/03
END CONSTRUCTION	08/04

PROJECT NO. CIP 01-633 CITY BUILDINGS – RE-ROOFING

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	N/A
DESIGN & ENGINEERING (PS&E)	12/02
TO PW COMMISSION FOR REVIEW	01/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	02/03
BID OPENING	02/03
TO COUNCIL FOR AWARD	03/03
BEGIN CONSTRUCTION	04/03
END CONSTRUCTION	06/03

PROJECT NO. CIP 02-634 CITY BUILDINGS – EXTERIOR PAINTING

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	N/A
DESIGN & ENGINEERING (PS&E)	12/02
TO PW COMMISSION FOR REVIEW	01/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	02/03
BID OPENING	02/03
TO COUNCIL FOR AWARD	03/03
BEGIN CONSTRUCTION	04/03
END CONSTRUCTION	06/03

- Indicates Construction Completed

*TBD – TO BE DETERMINED

Respectfully submitted,

Concur:

Harold C. Williams, P.E.
Director of Public Works/City Engineer

Stephen R. Burrell
City Manager