

September 12, 2002

Honorable Mayor and Members of
the Hermosa Beach City Council

Regular Meeting of
September 24, 2002

PROJECT STATUS REPORT

Recommendation:

It is recommended that Council receive and file this report.

As of August 31, 2002

Summary:

This report gives the status of capital improvement projects that are either under design or construction. Capital improvement projects not indicated in this report can be found in the department's Monthly Activity Report.

Project Status:

PROJECT NO. CIP 00-140 11TH PLACE ON-STREET PARKING IMPROVEMENTS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	09/02
DESIGN & ENGINEERING (PS&E)	10/02
TO PW COMMISSION FOR REVIEW	10/16/02
TO COUNCIL FOR APPROVAL TO ADVERTISE	11/12/02
BID OPENING	12/02
TO COUNCIL FOR AWARD	01/03
BEGIN CONSTRUCTION	01/03
END CONSTRUCTION	04/03

PROJECT NO. CIP 02-147 CURB-CUTS/HANDICAP RAMPS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	09/15/02
DESIGN & ENGINEERING (PS&E)	10/09/02
TO PW COMMISSION FOR REVIEW	10/16/02
TO COUNCIL FOR APPROVAL TO ADVERTISE	11/02
BID OPENING	11/02
TO COUNCIL FOR AWARD	11/02
BEGIN CONSTRUCTION	12/02
END CONSTRUCTION	01/03

PROJECT NO. CIP 01-159 HILLCREST AND RHODES, 18TH ST. TO 21ST STREET

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 08-09-01
DESIGN & ENGINEERING (PS&E)	05-02
TO PW COMMISSION FOR REVIEW	COMPLETED 01-16-02; 3-20-02
TO COUNCIL FOR APPROVAL TO ADVERTISE	09/02
BID OPENING	10/02
TO COUNCIL FOR AWARD	10-02
BEGIN CONSTRUCTION	11-02
END CONSTRUCTION	03-03

PROJECT NO. CIP 01-167 STREET IMPROVEMENTS – CONCRETE REPAIR AT VARIOUS LOCATIONS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	N/A
DESIGN & ENGINEERING (PS&E)	N/A
TO PW COMMISSION FOR REVIEW	COMPLETED
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	6/13/02
TO COUNCIL FOR AWARD	6/25/02
BEGIN CONSTRUCTION	7/29/02
END CONSTRUCTION	8/29/02

PROJECT NO. CIP 01-174 ARTESIA BOULEVARD IMPROVEMENTS – PCH TO HARPER

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	02/03
DESIGN & ENGINEERING (PS&E)	02/03
TO PW COMMISSION FOR REVIEW	03/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	04/03
BID OPENING	04/03
TO COUNCIL FOR AWARD	05/03
BEGIN CONSTRUCTION	05/03
END CONSTRUCTION	06/03

PROJECT NO. CIP 02-185 5TH STREET – PCH TO ARDMORE

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	10/02
DESIGN & ENGINEERING (PS&E)	04/03
TO PW COMMISSION FOR REVIEW	02/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	05/03
BID OPENING	06/03
TO COUNCIL FOR AWARD	07/03
BEGIN CONSTRUCTION	08/03
END CONSTRUCTION	10/03

PROJECT NO. CIP 02-187 5TH STREET – PCH TO PROSPECT AND GENTRY

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	10/02
DESIGN & ENGINEERING (PS&E)	04/03
TO PW COMMISSION FOR REVIEW	02/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	05/03
BID OPENING	06/03
TO COUNCIL FOR AWARD	07/03
BEGIN CONSTRUCTION	08/03
END CONSTRUCTION	10/03

PROJECT NO. CIP 02-189 MYRTLE AREA STREET IMPROVEMENTS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	10/02
DESIGN & ENGINEERING (PS&E)	03/03
TO PW COMMISSION FOR REVIEW	04/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	04/03
BID OPENING	05/03
TO COUNCIL FOR AWARD	06/03
BEGIN CONSTRUCTION	07/03
END CONSTRUCTION	11/03

PROJECT NO. CIP 00-192 LOMA AREA STREET IMPROVEMENTS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 03-08-00
DESIGN & ENGINEERING (PS&E)	11/02
TO PW COMMISSION FOR REVIEW	11/02
TO COUNCIL FOR APPROVAL TO ADVERTISE	11/02
BID OPENING	12/02
TO COUNCIL FOR AWARD	12/02
BEGIN CONSTRUCTION	01/03
END CONSTRUCTION	04/03

PROJECT NO. CIP 02-193 VARIOUS STREET IMPROVEMENTS #4

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	11/02
DESIGN & ENGINEERING (PS&E)	03/03
TO PW COMMISSION FOR REVIEW	04/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	10/03
BID OPENING	11/03
TO COUNCIL FOR AWARD	12/03
BEGIN CONSTRUCTION	01-04
END CONSTRUCTION	04/04

PROJECT NO. CIP 99-409 MANHOLE REPIAR /RECONSTRUCTION

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	12/02
DESIGN & ENGINEERING (PS&E)	12/02
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	01/03
TO COUNCIL FOR AWARD	02/03
BEGIN CONSTRUCTION	02/03
END CONSTRUCTION	03/03

PROJECT NO. CIP 00-410 SEWER REHABILITATION - LOMA AREA

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 03-08-00
DESIGN & ENGINEERING (PS&E)	11/02
TO PW COMMISSION FOR REVIEW	11/02
TO COUNCIL FOR APPROVAL TO ADVERTISE	11/02
BID OPENING	12/02
TO COUNCIL FOR AWARD	12/02
BEGIN CONSTRUCTION	01/03
END CONSTRUCTION	04/03

PROJECT NO. CIP 00-411 SEWER REHABILITATION, AREA 1

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 3-27-02
DESIGN & ENGINEERING (PS&E)	09/02
TO PW COMMISSION FOR REVIEW	10/02
TO COUNCIL FOR APPROVAL TO ADVERTISE	10/02
BID OPENING	11/02
TO COUNCIL FOR AWARD	12/02
BEGIN CONSTRUCTION	01/03
END CONSTRUCTION	05/03

PROJECT NO. CIP 95-507 VALLEY PARK IMPROVEMENTS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 06-24-99
DESIGN & ENGINEERING (PS&E)	COMPLETED 03-05-01
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	03-27-01 BACK TO STAFF ; COMPLETED 2-25-02
BID OPENING	04-18-02
TO COUNCIL FOR AWARD	6/25/02
BEGIN CONSTRUCTION	09/03/02
END CONSTRUCTION	04/03

PROJECT NO. CIP 95-622 CITY HALL REMODEL – ADA UPGRADES

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED
DESIGN & ENGINEERING (PS&E)	COMPLETED
TO PW COMMISSION FOR REVIEW	N/A
CM AGREEMENT TO COUNCIL FOR APPROVAL	COMPLETED 11-28-00
CONSTRUCTIBILITY REVIEW	COMPLETED
RELOCATION PROGRAMMING	COMPLETED
TO COUNCIL FOR APPROVAL OF PLANS & SPECS, ADVERTISE	COMPLETED 05-22-01
BID OPENING	COMPLETED 07-12-01
TO COUNCIL FOR AWARD; ALTERNATE AWARD	COMPLETED 08-28-01; 09-25-01
BEGIN CONSTRUCTION	10-29-01
END CONSTRUCTION	09/02

PROJECT NO. CIP 02-626 COMMUNITY CENTER THEATER ADA UPGRADES

DESCRIPTION	STATUS
	8/26/02 ON HOLD PER S. BLUMENFELD
PRELIMINARY ENGINEERING	8/12/02
DESIGN & ENGINEERING (PS&E)	01/03
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	01/03
BID OPENING	02/03
TO COUNCIL FOR AWARD	03/03
BEGIN CONSTRUCTION	04/03
END CONSTRUCTION	06/03

PROJECT NO. CIP 00-630 PIER RENOVATION, PHASE III

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 03-08-00
DESIGN & ENGINEERING (PS&E)	02/03
TO PW COMMISSION FOR REVIEW	02/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	03/03
BID OPENING	04/03
TO COUNCIL FOR AWARD	05/03
BEGIN CONSTRUCTION	06/03
END CONSTRUCTION	0804

PROJECT NO. CIP 01-633 CITY BUILDINGS – RE-ROOFING

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	N/A
DESIGN & ENGINEERING (PS&E)	12/02
TO PW COMMISSION FOR REVIEW	01/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	02/03
BID OPENING	02/03
TO COUNCIL FOR AWARD	03/03
BEGIN CONSTRUCTION	04/03
END CONSTRUCTION	06/03

PROJECT NO. CIP 02-634 CITY BUILDINGS – EXTERIOR PAINTING

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	N/A
DESIGN & ENGINEERING (PS&E)	12/02
TO PW COMMISSION FOR REVIEW	01/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	02/03
BID OPENING	02/03
TO COUNCIL FOR AWARD	03/03
BEGIN CONSTRUCTION	04/03
END CONSTRUCTION	06/03

● Indicates Construction Completed

*TBD – TO BE DETERMINED

Respectfully submitted,

Concur:

Harold C. Williams, P.E.
Director of Public Works/City Engineer

Stephen R. Burrell
City Manager

F:\B95\PWFILES\CCITEMS\progress reports 8-02.doc