

June 14, 2004

Honorable Mayor and Members of
The Hermosa Beach City Council

Regular Meeting of
June 22, 2004

PROJECT NO. CIP 02-189 STREET IMPROVEMENTS – MYRTLE AREA – ACCEPTANCE

Recommendation:

It is recommended that the City Council:

1. Accept the work by Orion Contracting, Inc. for Project No. CIP 02-189 Street Improvements – Myrtle Area;
2. Authorize the Mayor to sign the Notice of Completion; and
3. Authorize Staff to release payment to Orion Contracting, Inc. (10% retained for 35 days following filing of Notice of Completion).

Background:

On November 12, 2003, City Council approved the award of the construction contract for Project CIP No. 02-189 Street Improvements – Myrtle Area to Orion Contracting, Inc. The street work included removing and installing new concrete curbs, curb access ramps, gutters, and pavement, pothole repair, minor driveway repair, mill, crack seal, install geotextile fabric, asphalt overlay, and slurry seal. Additional work included manhole installation, sewer lining, traffic markings, adjustment of utility boxes, pressure wash and crack seal concrete pavement, and one tree removal.

Analysis:

The project was constructed according to the plans, specifications and change orders prepared by Staff. Therefore, Staff recommends acceptance of the work as complete.

The project was completed on schedule.

Start date:	January 5, 2004
Contract time:	61 working days
Time Suspended:	0 days
Date of completion:	May 31, 2004

The remaining punch list items have all been completed.

Fiscal Impact:

The project was completed under budget and the remaining unexpended project balance is approximately \$189,289.

Respectfully submitted,

Concur:

Tristan D. Malabanan
Assistant Engineer

Richard D. Morgan, P.E.
Director of Public Works/City Engineer

Noted for Fiscal Impact:

Concur:

Viki Copeland
Finance Director

Stephen Burrell
City Manager