

August 31, 2004

Honorable Mayor and Members of
the Hermosa Beach City Council

Regular Meeting of
September 14, 2004

PROJECT STATUS REPORT

Recommendation:

It is recommended that Council receive and file this report.

As of July 31, 2004

Summary:

This report gives the status of capital improvement projects that are either under design or construction. Capital improvement projects not indicated in this report can be found in the department's Monthly Activity Report.

Project Status:

PROJECT NO. CIP 02-106 BEACH DRIVE POST-UNDERGROUNDING STREET IMPROVEMENTS

DESCRIPTION	STATUS
	TBD
PRELIMINARY ENGINEERING	
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 02-108 STREET IMPROVEMENTS – 2ND ST. FROM PCH TO THE STRAND; MONTEREY FROM HERONDO TO 4TH ST.

DESCRIPTION	STATUS
	PROJECT ON HOLD
PRELIMINARY ENGINEERING	COMPLETED 05/07/03
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 04-112 STREET IMPROVEMENTS – SLURRY SEAL AT VARIOUS LOCATIONS

DESCRIPTION	STATUS
	TBD
PRELIMINARY ENGINEERING	
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 04-113 STREET IMPROVEMENTS – CONCRETE ROAD RECONSTRUCTION AT VARIOUS LOCATIONS

DESCRIPTION	STATUS
	TBD
PRELIMINARY ENGINEERING	
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 04-114 STREET IMPROVEMENTS – SPEED HUMPS ON 24TH PLACE

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 7-12-04
DESIGN & ENGINEERING (PS&E)	COMPLETED 8-16-04
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	09/04
TO COUNCIL FOR AWARD	09/04
BEGIN CONSTRUCTION	10/04
END CONSTRUCTION	10/04

PROJECT NO. CIP 04-115 STREET IMPROVEMENTS – 20TH ST. FROM VALLEY DR. TO POWER ST.

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 8-16-04
DESIGN & ENGINEERING (PS&E)	TBD
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 04-116 STREET IMPROVEMENTS – PIER AVE., HERMOSA AVE. TO PCH

DESCRIPTION	STATUS
	TBD
PRELIMINARY ENGINEERING	
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 04-117 STREET IMPROVEMENTS – MANHATTAN AVE. 1ST ST. TO CITY LIMITS

DESCRIPTION	STATUS
	TBD
PRELIMINARY ENGINEERING	
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 00-140 11TH PLACE ON-STREET PARKING IMPROVEMENTS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 12/22/02
UNDERGROUNDING DESIGN BY SCE	COMPLETED 02/24/04
PLANS SPECS & ESTIMATES	COMPLETED 06-15-04
TO PW COMMISSION FOR REVIEW	COMPLETED 10/22/03
TO COUNCIL FOR APPROVAL TO ADVERTISE (UNDERGROUNDING)	09/04
TO COUNCIL FOR APPROVAL TO ADVERTISE (STREET IMPROVEMENTS)	12/04
BID OPENING	01/05
TO COUNCIL FOR AWARD	02/05
BEGIN CONSTRUCTION	03/05
END CONSTRUCTION	09/05

PROJECT NO. CIP 99-409* MANHOLE REPAIR/RECONSTRUCTION

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	N/A
DESIGN & ENGINEERING (PS&E)	N/A
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 06/12/03 WILL BE REBID
TO COUNCIL FOR AWARD	TO BE DETERMINED
BEGIN CONSTRUCTION	TO BE DETERMINED
END CONSTRUCTION	TO BE DETERMINED

PROJECT NO. CIP 00-412* SEWER REHAB/RECON TARGET AREA 2

DESCRIPTION	STATUS
	TBD
PRELIMINARY ENGINEERING	COMPLETED 07-15-03
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 03-418 UPGRADE OF SEWER PUMP STATIONS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	09/04
DESIGN & ENGINEERING (PS&E)	10/04
TO PW COMMISSION FOR REVIEW	TBD
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 04-534 PARK IMPROVEMENTS

DESCRIPTION	STATUS
	TBD
PRELIMINARY ENGINEERING	
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 02-612 PUBLIC WORKS YARD RENOVATION

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	BEGUN 7/01/04
DESIGN & ENGINEERING (PS&E)	TBD
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 02-626 COMMUNITY CENTER THEATER ADA UPGRADES PHASES 3 & 4

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	09/04
DESIGN & ENGINEERING (PS&E)	12/04
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL OF DESIGN & SPECS	01/05
BID OPENING	02/05
TO COUNCIL FOR AWARD	02/05
BEGIN CONSTRUCTION	03/05
END CONSTRUCTION	06/05

PROJECT NO. CIP 00-630 PIER RENOVATION, PHASE III

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 03/08/00 REVISED
DESIGN & ENGINEERING (PS&E)	COMPLETED 08/29/03
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 05/27/03
BID OPENING	COMPLETED 07/01/04
TO COUNCIL FOR AWARD	COMPLETED 07/27/04
BEGIN CONSTRUCTION	9/13/04
END CONSTRUCTION	08/05

PROJECT NO. CIP 02-634 CITY BUILDINGS – EXTERIOR PAINTING

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	TBD
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

● Indicates Construction Completed

*TBD – TO BE DETERMINED

Respectfully submitted,

Concur:

Richard D. Morgan, P.E.
Director of Public Works/City Engineer

Stephen R. Burrell
City Manager