

December 30, 2004

Honorable Mayor and Members of
the Hermosa Beach City Council

Regular Meeting of
January 11, 2004

PROJECT STATUS REPORT

Recommendation:

It is recommended that Council receive and file this report.

As of November 30, 2004

Summary:

This report gives the status of capital improvement projects that are either under design or construction. Capital improvement projects not indicated in this report can be found in the department's Monthly Activity Report.

Project Status:

PROJECT NO. CIP 02-106 BEACH DRIVE POST-UNDERGROUNDING STREET IMPROVEMENTS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	12/04
DESIGN & ENGINEERING (PS&E)	01/05
TO PW COMMISSION FOR REVIEW	02/05
TO COUNCIL FOR APPROVAL TO ADVERTISE	03/05
BID OPENING	04/05
TO COUNCIL FOR AWARD	05/05
BEGIN CONSTRUCTION	06/05
END CONSTRUCTION	08/05

PROJECT NO. CIP 02-108 STREET IMPROVEMENTS – 2ND ST. FROM PCH TO THE STRAND; MONTEREY FROM HERONDO TO 4TH ST.

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 05/07/03
DESIGN & ENGINEERING (PS&E)	COMPLETED 08/10/04
TO PW COMMISSION FOR REVIEW	COMPLETED 10/20/04
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 10/26/04
BID OPENING	COMPLETED 12/02/04
TO COUNCIL FOR AWARD	COMPLETED 12/14/04
BEGIN CONSTRUCTION	01/05
END CONSTRUCTION	03/05

PROJECT NO. CIP 04-112 STREET IMPROVEMENTS – SLURRY SEAL AT VARIOUS LOCATIONS

DESCRIPTION	STATUS
	TBD
PRELIMINARY ENGINEERING	
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 04-113 STREET IMPROVEMENTS – CONCRETE ROAD RECONSTRUCTION AT VARIOUS LOCATIONS

DESCRIPTION	STATUS
	TBD
PRELIMINARY ENGINEERING	
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 04-115 STREET IMPROVEMENTS – 20TH ST. FROM VALLEY DR. TO POWER ST.

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 8-16-04
DESIGN & ENGINEERING (PS&E)	12/04
TO PW COMMISSION FOR REVIEW	12/04
TO COUNCIL FOR APPROVAL TO ADVERTISE	01/05
BID OPENING	02/05
TO COUNCIL FOR AWARD	03/05
BEGIN CONSTRUCTION	03/05
END CONSTRUCTION	05/05

PROJECT NO. CIP 04-116 STREET IMPROVEMENTS – PIER AVE., HERMOSA AVE. TO PCH

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	01/05
DESIGN & ENGINEERING (PS&E)	03/05
TO PW COMMISSION FOR REVIEW	05/05
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 04-117 STREET IMPROVEMENTS – MANHATTAN AVE. 1ST ST. TO CITY LIMITS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 10/26/04
DESIGN & ENGINEERING (PS&E)	03/05
TO PW COMMISSION FOR REVIEW	04/05
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 00-140 11TH PLACE ON-STREET PARKING IMPROVEMENTS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 12/22/02
UNDERGROUNDING DESIGN BY SCE	COMPLETED 02/24/04
PLANS SPECS & ESTIMATES	COMPLETED 06-15-04
TO PW COMMISSION FOR REVIEW	COMPLETED 10/22/03
TO COUNCIL FOR APPROVAL TO ADVERTISE (UNDERGROUNDING)	ON HOLD
TO COUNCIL FOR APPROVAL TO ADVERTISE (STREET IMPROVEMENTS)	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 99-409* MANHOLE REPAIR/RECONSTRUCTION

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	N/A
DESIGN & ENGINEERING (PS&E)	N/A
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 06/12/03 WILL BE REBID
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 00-412 SEWER REHAB/RECON TARGET AREA 2

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 07-15-03
DESIGN & ENGINEERING (PS&E)	TBD
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 03-418 UPGRADE OF SEWER PUMP STATIONS

DESCRIPTION	STATUS
	ON HOLD 9/14/04
PRELIMINARY ENGINEERING	09/04
DESIGN & ENGINEERING (PS&E)	10/04
TO PW COMMISSION FOR REVIEW	TBD
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 04-534 PARK IMPROVEMENTS

DESCRIPTION	STATUS		
	BOWLING GREEN	E. RODAWAY PARK	FORT LOTS OF FUN
PRELIMINARY ENGINEERING	COM 10/7/04	TBD	TBD
DESIGN & ENGINEERING (PS&E)	COM 11/4/04		
TO PW COMMISSION FOR REVIEW	N/A		
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A		
BID OPENING	12/04		
TO COUNCIL FOR AWARD	POSTPONED		
BEGIN CONSTRUCTION	TBD		
END CONSTRUCTION	TBD		

PROJECT NO. CIP 02-612 PUBLIC WORKS YARD RENOVATION

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 7/01/04
DESIGN & ENGINEERING (PS&E)	COMPLETED 11/01/04
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	12/23/04
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 02-626 COMMUNITY CENTER THEATER ADA UPGRADES PHASES 3 & 4

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 9/30/04
DESIGN & ENGINEERING (PS&E)	12/04
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL OF DESIGN & SPECS	01/05
BID OPENING	02/05
TO COUNCIL FOR AWARD	02/05
BEGIN CONSTRUCTION	03/05
END CONSTRUCTION	06/05

PROJECT NO. CIP 00-630 PIER RENOVATION, PHASE III

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03/08/00
DESIGN & ENGINEERING (PS&E)	COMPLETED 08/29/03
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 05/27/03
BID OPENING	COMPLETED 07/01/04
TO COUNCIL FOR AWARD	COMPLETED 07/27/04
BEGIN CONSTRUCTION	COMPLETED 09/13/04
END CONSTRUCTION	08/05

PROJECT NO. CIP 02-633 CITY BUILDINGS – RE-ROOFING CLARK BUILDING AND SOUTH SCHOOL

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 11/04/04
DESIGN & ENGINEERING (PS&E)	COMPLETED 11/18/04
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 12/09/04
TO COUNCIL FOR AWARD	COMPLETED 12/14/04
BEGIN CONSTRUCTION	01/18/05
END CONSTRUCTION	ESTIMATE 01/31/05

PROJECT NO. CIP 02-634 CITY BUILDINGS – EXTERIOR PAINTING

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	TBD
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

- Indicates Construction Completed

*TBD – TO BE DETERMINED

Respectfully submitted,

Concur:

Richard D. Morgan, P.E.
Director of Public Works/City Engineer

Stephen R. Burrell
City Manager