

January 18, 2006

Honorable Mayor and Members of  
the Hermosa Beach City Council

Regular Meeting of  
January 24, 2006

## PROJECT STATUS REPORT

### Recommendation:

It is recommended that Council receive and file this report.

As of December 31, 2005

### Summary:

This report gives the status of capital improvement projects that are either under design or construction. Capital improvement projects not indicated in this report can be found in the department's Monthly Activity Report.

### Project Status:

#### PROJECT NO. CIP 02-104 BAYVIEW POST-UNDERGROUNDING STREET IMPROVEMENTS – FRANK SENTENO, PROJECT ENGINEER

| DESCRIPTION                          | STATUS                            |
|--------------------------------------|-----------------------------------|
| PRELIMINARY ENGINEERING              | COMPLETED 12/09/05                |
| DESIGN & ENGINEERING (PS&E)          | 02/06                             |
| TO COUNCIL FOR APPROVAL TO ADVERTISE | TBD                               |
| BID OPENING                          | TBD                               |
| TO COUNCIL FOR AWARD                 | TBD                               |
| BEGIN CONSTRUCTION                   | 3 <sup>RD</sup> QTR FY 06-07 EST. |
| END CONSTRUCTION                     | TBD                               |

#### PROJECT NO. CIP 02-106 BEACH DRIVE POST-UNDERGROUNDING STREET IMPROVEMENTS – FRANK SENTENO, PROJECT ENGINEER

| DESCRIPTION                          | STATUS<br>REVISED                  |
|--------------------------------------|------------------------------------|
| PRELIMINARY ENGINEERING              | COMPLETED 03/10/05                 |
| DESIGN & ENGINEERING (PS&E)          | 02/06                              |
| TO PW COMMISSION FOR REVIEW          | 02/06                              |
| TO COUNCIL FOR APPROVAL TO ADVERTISE | TBD UPON COMPLETION OF UUD         |
| BID OPENING                          | TBD UPON COMPLETION OF UUD         |
| TO COUNCIL FOR AWARD                 | TBD UPON COMPLETION OF UUD         |
| BEGIN CONSTRUCTION                   | 2 <sup>ND</sup> QTR FY 06-07 (EST) |
| END CONSTRUCTION                     | TBD UPON COMPLETION OF UUD         |

#### PROJECT NO. CIP 05-109 CONCRETE ROAD RECONSTRUCTION – VARIOUS LOCATIONS – TRISTAN MALABANAN, PROJECT ENGINEER

| DESCRIPTION                          | STATUS |
|--------------------------------------|--------|
| PRELIMINARY ENGINEERING              | 1/06   |
| DESIGN & ENGINEERING (PS&E)          | 2/06   |
| TO PW COMMISSION FOR REVIEW          | N/A    |
| TO COUNCIL FOR APPROVAL TO ADVERTISE | N/A    |
| BID OPENING                          | 4/06   |
| TO COUNCIL FOR AWARD                 | 4/06   |
| BEGIN CONSTRUCTION                   | 5/06   |
| END CONSTRUCTION                     | 6/06   |

#### PROJECT NO. CIP 05-110 SLURRY/CRACK SEALING AT VARIOUS LOCATIONS – DINO D'EMILIA, INTERIM PROJECT ENGINEER

| DESCRIPTION                          | STATUS |
|--------------------------------------|--------|
| PRELIMINARY ENGINEERING              | 02/06  |
| DESIGN & ENGINEERING (PS&E)          | 03/06  |
| TO PW COMMISSION FOR REVIEW          | TBD    |
| TO COUNCIL FOR APPROVAL TO ADVERTISE | TBD    |
| BID OPENING                          | TBD    |
| TO COUNCIL FOR AWARD                 | 05-06  |
| BEGIN CONSTRUCTION                   | 05/06  |
| END CONSTRUCTION                     | 06/06  |

**PROJECT NO. CIP 04-112 STREET IMPROVEMENTS – SLURRY SEAL AT VARIOUS LOCATIONS – TRISTAN MALABANAN, PROJECT ENGINEER**

| DESCRIPTION                          | STATUS             |
|--------------------------------------|--------------------|
|                                      | REVISED            |
| PRELIMINARY ENGINEERING              | COMPLETED 03/04/05 |
| DESIGN & ENGINEERING (PS&E)          | 02/06              |
| TO PW COMMISSION FOR REVIEW          | N/A                |
| TO COUNCIL FOR APPROVAL TO ADVERTISE | N/A                |
| BID OPENING                          | 03/06              |
| TO COUNCIL FOR AWARD                 | 04/06              |
| BEGIN CONSTRUCTION                   | 05/06              |
| END CONSTRUCTION                     | 06/06              |

**PROJECT NO. CIP 04-113 STREET IMPROVEMENTS – CONCRETE ROAD RECONSTRUCTION AT VARIOUS LOCATIONS**

| DESCRIPTION                                       | STATUS                               |
|---------------------------------------------------|--------------------------------------|
|                                                   | REVISED                              |
| PRELIMINARY ENGINEERING                           | COMPLETED 03/04/05                   |
| DESIGN & ENGINEERING (PS&E)                       | COMPLETED 04/28/05                   |
| TO PW COMMISSION FOR REVIEW                       | N/A                                  |
| TO COUNCIL FOR APPROVAL TO ADVERTISE              | N/A                                  |
| BID OPENING                                       | COMPLETED 06/16/05                   |
| TO COUNCIL FOR AWARD                              | COMPLETED 06/28/05                   |
| BEGIN CONSTRUCTION                                | COMPLETED 08/29/05                   |
| END CONSTRUCTION – PENDING RECEIPT SURVEY RECORDS | 09/26/05 ONLY PUNCHLIST ITEMS REMAIN |

**PROJECT NO. CIP 04-116 STREET IMPROVEMENTS – PIER AVE., HERMOSA AVE. TO PCH – FRANK SENTENO, PROJECT ENGINEER**

| DESCRIPTION                          | STATUS  |
|--------------------------------------|---------|
|                                      | REVISED |
| PRELIMINARY ENGINEERING              | 02/06   |
| DESIGN & ENGINEERING (PS&E)          | 07/06   |
| TO PW COMMISSION FOR REVIEW          | 09/06   |
| TO COUNCIL FOR APPROVAL TO ADVERTISE | 10/06   |
| BID OPENING                          | 11/06   |
| TO COUNCIL FOR AWARD                 | 12/06   |
| BEGIN CONSTRUCTION                   | 01/07   |
| END CONSTRUCTION                     | 06/07   |

**PROJECT NO. CIP 04-117 STREET IMPROVEMENTS – MANHATTAN AVE. 1<sup>ST</sup> ST. TO CITY LIMITS – DINO D'EMILIA, INTERIM PROJECT ENGINEER**

| DESCRIPTION                          | STATUS             |
|--------------------------------------|--------------------|
|                                      | REVISED            |
| PRELIMINARY ENGINEERING              | COMPLETED 10/26/04 |
| DESIGN & ENGINEERING (PS&E)          | 02/06              |
| TO PW COMMISSION FOR REVIEW          | 03/06              |
| TO COUNCIL FOR APPROVAL TO ADVERTISE | 04/06              |
| BID OPENING                          | 06/06              |
| TO COUNCIL FOR AWARD                 | 06/06              |
| BEGIN CONSTRUCTION                   | 07/06              |
| END CONSTRUCTION                     | 10/06              |

**PROJECT NO. CIP 04-118 STREET IMPROVEMENTS – STRAND BIKEWAY LIGHT FIXTURE REPLACEMENT – HOMAYOUN BEHBOODI, PROJECT ENGINEER**

| DESCRIPTION                          | STATUS             |
|--------------------------------------|--------------------|
|                                      | REVUSED            |
| PRELIMINARY ENGINEERING              | N/A                |
| DESIGN & ENGINEERING (PS&E)          | N/A                |
| TO PW COMMISSION FOR REVIEW          | N/A                |
| TO COUNCIL FOR APPROVAL TO ADVERTISE | N/A                |
| BID OPENING                          | COMPLETED 12/01/05 |
| TO COUNCIL FOR AWARD                 | COMPLETED 01/10/06 |
| BEGIN CONSTRUCTION                   | 02/06              |
| END CONSTRUCTION                     | 04/06              |

**PROJECT NO. CIP 05-119 STREET IMPROVEMENTS – HERMOSA AVE., LONGFELLOW AVE. – FRANK SENTENO, PROJECT ENGINEER**

| DESCRIPTION                          | STATUS                       |
|--------------------------------------|------------------------------|
| PRELIMINARY ENGINEERING              | TBD                          |
| DESIGN & ENGINEERING (PS&E)          | TBD                          |
| TO PW COMMISSION FOR REVIEW          | TBD                          |
| TO COUNCIL FOR APPROVAL TO ADVERTISE | TBD                          |
| BID OPENING                          | TBD                          |
| TO COUNCIL FOR AWARD                 | 2 <sup>ND</sup> QTR FY 06-07 |
| BEGIN CONSTRUCTION                   | TBD                          |

**PROJECT NO. CIP 05-120 STREET IMPROVEMENTS – VARIOUS LOCATIONS - FRANK SENTENO, PROJECT ENGINEER**

| DESCRIPTION                          | STATUS  |
|--------------------------------------|---------|
|                                      | REVISED |
| PRELIMINARY ENGINEERING              | 02/06   |
| DESIGN & ENGINEERING (PS&E)          | 03/06   |
| TO PW COMMISSION FOR REVIEW          | 02/06   |
| TO COUNCIL FOR APPROVAL TO ADVERTISE | 03/06   |
| BID OPENING                          | 04/06   |
| TO COUNCIL FOR AWARD                 | 05/06   |
| BEGIN CONSTRUCTION                   | 06/06   |

**PROJECT NO. CIP 05-121 STREET IMPROVEMENTS – AVIATION BLVD. TREE PROJECT – RICK MORGAN, PROJECT ENGINEER**

| DESCRIPTION                          | STATUS            |
|--------------------------------------|-------------------|
|                                      | REVISED           |
| PRELIMINARY ENGINEERING              | COMPLETED 8/31/05 |
| DESIGN & ENGINEERING (PS&E)          | 02/06             |
| TO PW COMMISSION FOR REVIEW          | 03/06             |
| TO COUNCIL FOR APPROVAL TO ADVERTISE | 04/06             |
| BID OPENING                          | 04/06             |
| TO COUNCIL FOR AWARD                 | 05/06             |
| BEGIN CONSTRUCTION                   | 05/06             |
| END CONSTRUCTION                     | 06/06             |

**PROJECT NO. CIP 00-413 SEWER IMPROVEMENTS – TARGET AREAS 2 THRU 4 – TRISTAN MALABANAN, PROJECT ENGINEER**

| DESCRIPTION                          | STATUS             |
|--------------------------------------|--------------------|
| PRELIMINARY ENGINEERING              | COMPLETED 07/15/05 |
| DESIGN & ENGINEERING (PS&E)          | 2/06               |
| TO PW COMMISSION FOR REVIEW          | TBD                |
| TO COUNCIL FOR APPROVAL TO ADVERTISE | TBD                |
| BID OPENING                          | TBD                |
| TO COUNCIL FOR AWARD                 | TBD                |
| BEGIN CONSTRUCTION                   | TBD                |
| END CONSTRUCTION                     | TBD                |

**PROJECT NO. CIP 03-418 UPGRADE OF SEWER PUMP STATIONS – FRANK SENTENO, PROJECT ENGINEER**

| DESCRIPTION                          | STATUS             |
|--------------------------------------|--------------------|
| PRELIMINARY ENGINEERING              | COMPLETED 04/28/05 |
| DESIGN & ENGINEERING (PS&E)          | 02-06              |
| TO PW COMMISSION FOR REVIEW          | N/A                |
| TO COUNCIL FOR APPROVAL TO ADVERTISE | COMPLETED 07/26/05 |
| BID OPENING                          | 03/06              |
| TO COUNCIL FOR AWARD                 | 04/06              |
| BEGIN CONSTRUCTION                   | 05/06              |
| END CONSTRUCTION                     | 06/06              |

**PROJECT NO. CIP 04-534 PARK IMPROVEMENTS – HOMAYOUN BEHBOODI, PROJECT ENGINEER**

| DESCRIPTION                          | STATUS - REVISED |
|--------------------------------------|------------------|
|                                      | E. RODAWAY PARK  |
| PRELIMINARY ENGINEERING              | 2/06             |
| DESIGN & ENGINEERING (PS&E)          | TBD              |
| TO PW COMMISSION FOR REVIEW          | TBD              |
| TO COUNCIL FOR APPROVAL TO ADVERTISE | TBD              |
| BID OPENING                          | TBD              |
| TO COUNCIL FOR AWARD                 | TBD              |
| BEGIN CONSTRUCTION                   | TBD              |
| END CONSTRUCTION                     | TBD              |

**PROJECT NO. CIP 04-535 CLARK FIELD IMPROVEMENTS – HOMAYOUN BEHBOODI, PROJECT ENGINEER**

| DESCRIPTION                          | STATUS |
|--------------------------------------|--------|
| PRELIMINARY ENGINEERING              | 02/06  |
| DESIGN & ENGINEERING (PS&E)          | 03/06  |
| TO PW COMMISSION FOR REVIEW          | 05/06  |
| TO COUNCIL FOR APPROVAL TO ADVERTISE | 05/06  |
| BID OPENING                          | 06/06  |
| TO COUNCIL FOR AWARD                 | 06/06  |
| BEGIN CONSTRUCTION                   | 07/06  |
| END CONSTRUCTION                     | 09/06  |

**PROJECT NO. CIP 02-612 PUBLIC WORKS YARD RENOVATION – PHASE 2 – RICK MORGAN, PROJECT ENGINEER**

| DESCRIPTION                          | STATUS             |
|--------------------------------------|--------------------|
| PRELIMINARY ENGINEERING              | COMPLETED 11/01/05 |
| DESIGN & ENGINEERING (PS&E)          | COMPLETED 11/08/05 |
| TO PW COMMISSION FOR REVIEW          | N/A                |
| TO COUNCIL FOR APPROVAL TO ADVERTISE | TBD                |
| BID OPENING                          | TBD                |
| TO COUNCIL FOR AWARD                 | TBD                |
| BEGIN CONSTRUCTION                   | TBD                |
| END CONSTRUCTION                     | TBD                |

**PROJECT NO. CIP 02-626 COMMUNITY CENTER THEATER ADA UPGRADES PHASES 3 & 4 – HOMAYOUN BEHBOODI, PROJECT ENGINEER**

| DESCRIPTION                               | STATUS            |
|-------------------------------------------|-------------------|
| PRELIMINARY ENGINEERING                   | COMPLETED 9/30/04 |
| DESIGN & ENGINEERING (PS&E)               | COMPLETED 7/10/05 |
| TO PW COMMISSION FOR REVIEW               | N/A               |
| TO COUNCIL FOR APPROVAL OF DESIGN & SPECS | N/A               |
| BID OPENING                               | 02/02/06          |
| TO COUNCIL FOR AWARD                      | 02/06             |
| BEGIN CONSTRUCTION                        | 03/06             |
| END CONSTRUCTION                          | 06/06             |

**PROJECT NO. CIP 99-631 BEACH RESTROOMS – REHABILITATION – FRANK SENTENO, PROJECT ENGINEER**

| DESCRIPTION                          | STATUS |
|--------------------------------------|--------|
| PRELIMINARY ENGINEERING              | 01/06  |
| DESIGN & ENGINEERING (PS&E)          | 05/06  |
| TO PW COMMISSION FOR REVIEW          | 06/06  |
| TO COUNCIL FOR APPROVAL TO ADVERTISE | 08/06  |
| BID OPENING                          | 09/06  |
| TO COUNCIL FOR AWARD                 | 10/06  |
| BEGIN CONSTRUCTION                   | 10/06  |
| END CONSTRUCTION                     | TBD    |

**PROJECT NO. CIP 05-633 RE-ROOFING CITY BUILDINGS – HOMAYOUN BEHBOODI, PROJECT ENGINEER**


| DESCRIPTION                          | STATUS             |
|--------------------------------------|--------------------|
| PRELIMINARY ENGINEERING              | COMPLETED 10/03/05 |
| DESIGN & ENGINEERING (PS&E)          | COMPLETED 10/31/05 |
| TO PW COMMISSION FOR REVIEW          | N/A                |
| TO COUNCIL FOR APPROVAL TO ADVERTISE | N/A                |
| BID OPENING                          | COMPLETED 12/01/05 |
| TO COUNCIL FOR AWARD                 | COMPLETED 12/13/05 |
| BEGIN CONSTRUCTION                   | STARTED 01/10/06   |
| END CONSTRUCTION                     | 02/06              |

**PROJECT NO. CIP 02-634 CITY BUILDINGS – EXTERIOR PAINTING – HOMAYOUN BEHBOODI, PROJECT ENGINEER**


| DESCRIPTION                          | STATUS |
|--------------------------------------|--------|
| PRELIMINARY ENGINEERING              | 04/06  |
| DESIGN & ENGINEERING (PS&E)          | N/A    |
| TO PW COMMISSION FOR REVIEW          | N/A    |
| TO COUNCIL FOR APPROVAL TO ADVERTISE | N/A    |
| BID OPENING                          | 05/06  |
| TO COUNCIL FOR AWARD                 | 05/06  |
| BEGIN CONSTRUCTION                   | 06/06  |
| END CONSTRUCTION                     | 06/06  |

TBD – TO BE DETERMINED

Respectfully submitted,

  
 Richard D. Morgan, P.E.  
 Director of Public Works/City Engineer

Concur:

  
 Stephen K. Burrell  
 City Manager