

July 17, 2006

Honorable Mayor and Members of  
the Hermosa Beach City Council

Regular Meeting of  
July 25, 2006

**PROJECT STATUS REPORT**

**Recommendation:**

It is recommended that Council receive and file this report.

**As of June 30, 2006**

**Summary:**

This report gives the status of capital improvement projects that are either under design or construction. Capital improvement projects not indicated in this report can be found in the department's Monthly Activity Report.

**Project Status:**

**PROJECT NO. CIP 02-104 BAYVIEW POST-UNDERGROUNDING STREET IMPROVEMENTS**

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 12/09/05
DESIGN & ENGINEERING (PS&E)	09/06
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	3 <sup>RD</sup> QTR FY 06-07 EST.
END CONSTRUCTION	TBD

**PROJECT NO. CIP 02-106 BEACH DRIVE POST-UNDERGROUNDING STREET IMPROVEMENTS**

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03/10/05
DESIGN & ENGINEERING (PS&E)	08/06
TO PW COMMISSION FOR REVIEW	08/06
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD UPON COMPLETION OF UUD
BID OPENING	TBD UPON COMPLETION OF UUD
TO COUNCIL FOR AWARD	TBD UPON COMPLETION OF UUD
BEGIN CONSTRUCTION	2 <sup>ND</sup> QTR FY 06-07 (EST)
END CONSTRUCTION	TBD UPON COMPLETION OF UUD

**PROJECT NO. CIP 05-109 CONCRETE ROAD RECONSTRUCTION – VARIOUS LOCATIONS**

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 04/06
DESIGN & ENGINEERING (PS&E)	COMPLETED 04/06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 05/15/06
TO COUNCIL FOR AWARD	COMPLETED 06/13/06
BEGIN CONSTRUCTION	TO BEGIN 07/24/06
END CONSTRUCTION	10/06

**PROJECT NO. CIP 05-110 SLURRY/CRACK SEALING AT VARIOUS LOCATIONS**

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 10/20/05
DESIGN & ENGINEERING (PS&E)	COMPLETED 04/12/06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	09/06
TO COUNCIL FOR AWARD	09/06
BEGIN CONSTRUCTION	10/06
END CONSTRUCTION	10/06

**PROJECT NO. CIP 04-112 STREET IMPROVEMENTS – SLURRY SEAL AT VARIOUS LOCATIONS**

DESCRIPTION	STATUS	
	COMPLETED	REVISED
PRELIMINARY ENGINEERING	03/04/05	
DESIGN & ENGINEERING (PS&E)	04/12/06	
TO PW COMMISSION FOR REVIEW	N/A	
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A	
BID OPENING	09/06	
TO COUNCIL FOR AWARD	09/06	
BEGIN CONSTRUCTION	10/06	
END CONSTRUCTION	10/06	

**PROJECT NO. CIP 04-116 STREET IMPROVEMENTS – PIER AVE., HERMOSA AVE. TO PCH**

DESCRIPTION	STATUS	
	COMPLETED	REVISED
PRELIMINARY ENGINEERING	08/06	
DESIGN & ENGINEERING (PS&E)	10/06	
TO PW COMMISSION FOR REVIEW	12/06	
TO COUNCIL FOR APPROVAL TO ADVERTISE	01/07	
BID OPENING	02/07	
TO COUNCIL FOR AWARD	03/07	
BEGIN CONSTRUCTION	04/07	
END CONSTRUCTION	09/07	

**PROJECT NO. CIP 04-117 STREET IMPROVEMENTS – MANHATTAN AVE. 1<sup>ST</sup> ST. TO CITY LIMITS, FRANK SENTENO, PROJECT ENGINEER**

DESCRIPTION	STATUS	
	COMPLETED	REVISED
PRELIMINARY ENGINEERING	04/06	
DESIGN & ENGINEERING (PS&E)	05/06	
TO PW COMMISSION FOR REVIEW	N/A	
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A	
BID OPENING	05/15/06	
TO COUNCIL FOR AWARD	06/13/06	
BEGIN CONSTRUCTION	07/24/06	
END CONSTRUCTION	10/06	

**PROJECT NO. CIP 04-118 STREET IMPROVEMENTS – STRAND BIKEWAY LIGHT FIXTURE REPLACEMENT**

DESCRIPTION	STATUS	
	COMPLETED	REVISED
PRELIMINARY ENGINEERING	N/A	
DESIGN & ENGINEERING (PS&E)	N/A	
TO PW COMMISSION FOR REVIEW	N/A	
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A	
BID OPENING	12/01/05	
TO COUNCIL FOR AWARD	01/10/06	
BEGIN CONSTRUCTION	07/06	
END CONSTRUCTION	09/06	

**PROJECT NO. CIP 05-119 STREET IMPROVEMENTS – HERMOSA AVE., LONGFELLOW AVE., FRANK SENTENO, PROJECT ENGINEER**

DESCRIPTION	STATUS	
	COMPLETED	REVISED
PRELIMINARY ENGINEERING	TBD	
DESIGN & ENGINEERING (PS&E)	TBD	
TO PW COMMISSION FOR REVIEW	TBD	
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD	
BID OPENING	TBD	
TO COUNCIL FOR AWARD	2 <sup>ND</sup> QTR FY 06-07	
BEGIN CONSTRUCTION	TBD	
END CONSTRUCTION	TBD	

**PROJECT NO. CIP 05-120 STREET IMPROVEMENTS – VARIOUS LOCATIONS, FRANK SENTENO, PROJECT ENGINEER**

DESCRIPTION	STATUS	
	COMPLETED	REVISED
PRELIMINARY ENGINEERING	04/06	
DESIGN & ENGINEERING (PS&E)	05/06	
TO PW COMMISSION FOR REVIEW	N/A	
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A	
BID OPENING	05/15/06	
TO COUNCIL FOR AWARD	06/13/06	
BEGIN CONSTRUCTION	07/24/06	
END CONSTRUCTION	10/06	

**PROJECT NO. CIP 05-121 STREET IMPROVEMENTS – AVIATION BLVD. TREE PROJECT, KEN REAMEY, PROJECT ENGINEER**

DESCRIPTION	STATUS	
	COMPLETED	REVISED
PRELIMINARY ENGINEERING	8/31/05	
DESIGN & ENGINEERING (PS&E)	07/06	
TO PW COMMISSION FOR REVIEW	N/A	
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A	
BID OPENING	07/06	
TO COUNCIL FOR AWARD	08/06	
BEGIN CONSTRUCTION	09/06	
END CONSTRUCTION	10/06	

**PROJECT NO. CIP 00-413 SEWER IMPROVEMENTS – TARGET AREAS 2 THRU 4, FRANK SENTENO, PROJECT ENGINEER**

DESCRIPTION	STATUS	
	COMPLETED	REVISED
PRELIMINARY ENGINEERING	07/15/05	
DESIGN & ENGINEERING (PS&E)	07/13/06	
TO PW COMMISSION FOR REVIEW	09/06	
TO COUNCIL FOR APPROVAL TO ADVERTISE	10/06	
BID OPENING	11/06	
TO COUNCIL FOR AWARD	12/06	
BEGIN CONSTRUCTION	01/07	
END CONSTRUCTION	03/07	

**PROJECT NO. CIP 03-418 UPGRADE OF SEWER PUMP STATIONS, FRANK SENTENO, PROJECT ENGINEER**

DESCRIPTION	STATUS	
	COMPLETED	REVISED
PRELIMINARY ENGINEERING	04/28/05	
DESIGN & ENGINEERING (PS&E)	12/31/05	
TO PW COMMISSION FOR REVIEW	N/A	
TO COUNCIL FOR APPROVAL TO ADVERTISE	07/26/05	
BID OPENING	04/27/06	
TO COUNCIL FOR AWARD	05/18/06	
BEGIN CONSTRUCTION	07/05/06	
END CONSTRUCTION	09/06	

**PROJECT NO. CIP 04-534 PARK IMPROVEMENTS, FRANK SENTENO, PROJECT ENGINEER**

DESCRIPTION	STATUS - REVISED	
	COMPLETED	REVISED
PRELIMINARY ENGINEERING	09/06	E. RODAWAY PARK
DESIGN & ENGINEERING (PS&E)	10/06	
TO PW COMMISSION FOR REVIEW	10/06	
TO COUNCIL FOR APPROVAL TO ADVERTISE	11/06	
BID OPENING	11/06	
TO COUNCIL FOR AWARD	12/06	
BEGIN CONSTRUCTION	01/07	
END CONSTRUCTION	02/07	

**PROJECT NO. CIP 04-535 CLARK FIELD IMPROVEMENTS – KEN REAMEY, PROJECT ENGINEER**

DESCRIPTION	STATUS	
	COMPLETED	REVISED
PRELIMINARY ENGINEERING	04/13/06	
DESIGN & ENGINEERING (PS&E)	07/06	
TO PW COMMISSION FOR REVIEW	N/A	
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A	
BID OPENING	08/06	
TO COUNCIL FOR AWARD	08/06	
BEGIN CONSTRUCTION	09/06	
END CONSTRUCTION	11/06	

**PROJECT NO. CIP 02-612 PUBLIC WORKS YARD RENOVATION – PHASE 2 – HOMAYOUN BEHOODI, PROJECT ENGINEER**

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 11/01/05
DESIGN & ENGINEERING (PS&E)	COMPLETED 11/08/05
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

**PROJECT NO. CIP 02-626 COMMUNITY CENTER THEATER ADA UPGRADES PHASES 3 & 4 – HOMAYOUN BEHBOODI, PROJECT ENGINEER**


DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 09/30/04
DESIGN & ENGINEERING (PS&E)	COMPLETED 07/10/05
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL OF DESIGN & SPECS	N/A
BID OPENING	COMPLETED 02/09/06
TO COUNCIL FOR AWARD	COMPLETED 03/28//06
BEGIN CONSTRUCTION	COMPLETED 05/02/06
END CONSTRUCTION	09/06

**PROJECT NO. CIP 99-631 BEACH RESTROOMS – REHABILITATION**

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03/31/06
DESIGN & ENGINEERING (PS&E)	08/06
TO PW COMMISSION FOR REVIEW	08/06
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

**TBD – TO BE DETERMINED**

Respectfully submitted,



Richard D. Morgan, P.E.  
Director of Public Works/City Engineer

Concur:



Stephen R. Burrell  
City Manager