

October 8, 2001

Honorable Mayor and Members of
the Hermosa Beach City Council

Regular Meeting of
October 23, 2001

PROJECT STATUS REPORT

Recommendation:

It is recommended that Council receive and file this report.

Summary:

This report gives the status of capital improvement projects that are either under design or construction. Capital improvement projects not indicated in this report can be found in the department's Monthly Activity Report.

Project Status:

PROJECT NO. CIP 00-139 HERMOSA AVENUE STREET IMPROVEMENTS, 16TH STREET TO 26TH STREET

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 03-20-00
DESIGN & ENGINEERING (PS&E)	COMPLETED 03-13-01
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 03-27-01
BID OPENING	COMPLETED 04-30-01
TO COUNCIL FOR AWARD	COMPLETED 05-22-01
BEGIN CONSTRUCTION	07-09-01
END CONSTRUCTION	09-01

PROJECT NO. CIP 01-159 HILLCREST AND RHODES, 18TH ST. TO 21ST STREET

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	08-01
DESIGN & ENGINEERING (PS&E)	10-01
TO PW COMMISSION FOR REVIEW	01-02
TO COUNCIL FOR APPROVAL TO ADVERTISE	02-02
BID OPENING	03-02
TO COUNCIL FOR AWARD	03-02
BEGIN CONSTRUCTION	04-02
END CONSTRUCTION	07-02

PROJECT NO. CIP 01-168 MANHATTAN AVENUE, 27TH ST. TO BOUNDARY

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 3-20-00
DESIGN & ENGINEERING (PS&E)	COMPLETED 7-12-01
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 7-24-01
BID OPENING	08-30-01
TO COUNCIL FOR AWARD	09-11-01
BEGIN CONSTRUCTION	11-01
END CONSTRUCTION	02-02

PROJECT NO. CIP 00-171 ARDMORE STREET IMPROVEMENTS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 12-21-00
DESIGN & ENGINEERING (PS&E)	COMPLETED 02-15-01
TO PW COMMISSION FOR REVIEW	COMPLETED 03-14-01
BID OPENING	COMPLETED 03-19-01
TO COUNCIL FOR AWARD	COMPLETED 03-27-01
BEGIN CONSTRUCTION	07-09-01
END CONSTRUCTION	11-01

PROJECT NO. CIP 00-172 21ST STREET - VALLEY TO POWER STREET IMPROVEMENTS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 12-21-00
DESIGN & ENGINEERING (PS&E)	COMPLETED 06-25-01
TO PW COMMISSION FOR REVIEW	05-02-01, 7-11-01, 9-12-01
TO COUNCIL FOR APPROVAL TO ADVERTISE	12-01
BID OPENING	01-02
TO COUNCIL FOR AWARD	02-02
BEGIN CONSTRUCTION	03-02
END CONSTRUCTION	05-02

PROJECT NO. CIP 01-191 14TH STREET LANDSCAPED PLANTERS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	02-01
DESIGN & ENGINEERING (PS&E)	12-01
TO PW COMMISSION FOR REVIEW	09-01
TO COUNCIL FOR APPROVAL TO ADVERTISE	11-01
BID OPENING	01-02
TO COUNCIL FOR AWARD	02-02
BEGIN CONSTRUCTION	03-02
END CONSTRUCTION	05-02

PROJECT NO. CIP 00-192 LOMA AREA STREET IMPROVEMENTS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 03-08-00
DESIGN & ENGINEERING (PS&E)	12-01
TO PW COMMISSION FOR REVIEW	02-02
TO COUNCIL FOR APPROVAL TO ADVERTISE	04-02
BID OPENING	06-02
TO COUNCIL FOR AWARD	07-02
BEGIN CONSTRUCTION	08-02
END CONSTRUCTION	01-03

PROJECT NO. CIP 99-305 INSTALLATION OF CONTINUOUS DEFLECTION SCREEN (CDS) STORM WATER CLARIFIER UNITS

DESCRIPTION	STATUS
DESIGN & ENGINEERING (PS&E)	COMPLETED 11-20-00
OBTAIN PERMIT FROM THE COUNTY – APPROVAL FOR PROPOSED LOCATION	IN PROGRESS
PENDING	
TO PW COMMISSION FOR REVIEW	N/A PROJECT ON HOLD
STATUS REPORT TO COUNCIL	11-13-01
BID OPENING	N/A
TO COUNCIL FOR AWARD	N/A
BEGIN CONSTRUCTION	N/A
END CONSTRUCTION	N/A

PROJECT NO. CIP 00-410 LOMA AREA SEWER IMPROVEMENTS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 03-08-00
DESIGN & ENGINEERING (PS&E)	12-01
TO PW COMMISSION FOR REVIEW	01-02
TO COUNCIL FOR APPROVAL TO ADVERTISE	02-02
BID OPENING	03-02
TO COUNCIL FOR AWARD	04-02
BEGIN CONSTRUCTION	05-02
END CONSTRUCTION	12-02

PROJECT NO. CIP 00-411 SEWER REHABILITATION, AREA 1

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 03-01
DESIGN & ENGINEERING (PS&E)	01-02
TO PW COMMISSION FOR REVIEW	02-02
TO COUNCIL FOR APPROVAL TO ADVERTISE	03-02
BID OPENING	04-02
TO COUNCIL FOR AWARD	05-02
BEGIN CONSTRUCTION	07-02
END CONSTRUCTION	12-02

PROJECT NO. CIP 00-412 SEWER REHABILITATION, AREA 2

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 03-01
DESIGN & ENGINEERING (PS&E)	01-02
TO PW COMMISSION FOR REVIEW	02-02
TO COUNCIL FOR APPROVAL TO ADVERTISE	03-02
BID OPENING	04-02
TO COUNCIL FOR AWARD	05-02
BEGIN CONSTRUCTION	07-02
END CONSTRUCTION	12-02

PROJECT NO. CIP 00-413 SEWER REHABILITATION, AREA 3

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 03-01
DESIGN & ENGINEERING (PS&E)	01-02
TO PW COMMISSION FOR REVIEW	02-02
TO COUNCIL FOR APPROVAL TO ADVERTISE	03-02
BID OPENING	04-02
TO COUNCIL FOR AWARD	05-02
BEGIN CONSTRUCTION	07-02
END CONSTRUCTION	12-02

PROJECT NO. CIP 00-414 SEWER REHABILITATION, AREA 4

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 03-01
DESIGN & ENGINEERING (PS&E)	01-02
TO PW COMMISSION FOR REVIEW	02-02
TO COUNCIL FOR APPROVAL TO ADVERTISE	03-02
BID OPENING	04-02
TO COUNCIL FOR AWARD	05-02
BEGIN CONSTRUCTION	07-02
END CONSTRUCTION	12-02

PROJECT NO. CIP 95-507 VALLEY PARK IMPROVEMENTS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 06-24-99
DESIGN & ENGINEERING (PS&E)	COMPLETED 03-05-01
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	03-27-01 BACK TO STAFF
BID OPENING	TBA
TO COUNCIL FOR AWARD	TBA
BEGIN CONSTRUCTION	TBA
END CONSTRUCTION	TBA

PROJECT NO. CIP 99-529 CLARK FIELD IMPROVEMENTS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	12-01
DESIGN & ENGINEERING (PS&E)	03-02
TO PARKS A RECREATION COMMISSION FOR REVIEW	06-02
TO COUNCIL FOR APPROVAL TO ADVERTISE	07-02
BID OPENING	09-02
TO COUNCIL FOR AWARD	10-02
BEGIN CONSTRUCTION	10-02
END CONSTRUCTION	01-03

PROJECT NO. CIP 01-531 3RD STREET PARK

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 04-05-01
DESIGN & ENGINEERING (PS&E)	COMPLETED 05-01-01
TO PARKS & RECREATION COMMISSION FOR REVIEW	COMPLETED 06-01-01
TO PUBLIC WORKS COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	10-01
BID OPENING	11-01
TO COUNCIL FOR AWARD	12-01
BEGIN CONSTRUCTION	01-02
END CONSTRUCTION	03-02

PROJECT NO. CIP 01-532 SOUTH PARK HOCKEY RINK IMPROVEMENTS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 05-08-00
DESIGN & ENGINEERING (PS&E)	COMPLETED 10-23-00
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 11-28-00
BID OPENING	COMPLETED 12-07-00
TO COUNCIL FOR APPROVAL TO RE-BID	COMPLETED 02-27-01
TO COUNCIL FOR SOLE SOURCE AWARD	COMPLETED 07-24-01
BEGIN CONSTRUCTION	10-01
END CONSTRUCTION	12-01

PROJECT NO. CIP 95-622 CITY HALL REMODEL – ADA UPGRADES

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED
DESIGN & ENGINEERING (PS&E)	IN PROGRESS
TO PW COMMISSION FOR REVIEW	N/A
CM AGREEMENT TO COUNCIL FOR APPROVAL	COMPLETED 11-28-00
CONSTRUCTIBILITY REVIEW	IN PROGRESS
RELOCATION PROGRAMMING	IN PROGRESS
TO COUNCIL FOR APPROVAL OF PLANS & SPECS, ADVERTISE	COMPLETED 05-22-01
BID OPENING	COMPLETED 07-12-01
TO COUNCIL FOR AWARD; ALTERNATE AWARD	COMPLETED 08-28-01; 09-25-01
BEGIN CONSTRUCTION	11-01
END CONSTRUCTION	06-02

PROJECT NO. CIP 01-628 COMMUNITY CENTER - COURTYARD

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 04-09-01
DESIGN & ENGINEERING (PS&E)	COMPLETED 06-14-01
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 07-24-01
BID OPENING	COMPLETED 09-17-01
TO COUNCIL FOR AWARD	10-01
BEGIN CONSTRUCTION	11-01
END CONSTRUCTION	02-02

PROJECT NO. CIP 01-628 COMMUNITY CENTER - PAINTING

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 04-09-01
DESIGN & ENGINEERING (PS&E)	COMPLETED 06-14-01
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 07-24-01
BID OPENING	10-01
TO COUNCIL FOR AWARD	11-01
BEGIN CONSTRUCTION	01-01
END CONSTRUCTION	03-02

PROJECT NO. CIP 00-630 PIER RENOVATION, PHASE III

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 03-08-00
DESIGN & ENGINEERING (PS&E)	03-02
TO PW COMMISSION FOR REVIEW	04-02
TO COUNCIL FOR APPROVAL TO ADVERTISE	04-02
BID OPENING	07-02
TO COUNCIL FOR AWARD	07-03
BEGIN CONSTRUCTION	08-02
END CONSTRUCTION	09-03

- Indicates Construction Completed
- *TBA – TO BE ADVISED

Respectfully submitted,

Concur:

 Harold C. Williams, P.E.
 Director of Public Works/City Engineer

 Stephen R. Burrell
 City Manager