

January 18, 2006

Honorable Mayor and Members of  
the Hermosa Beach City Council

Regular Meeting of  
January 24, 2006

**PROJECT STATUS REPORT**

**Recommendation:**

It is recommended that Council receive and file this report.

**As of December 31, 2005**

**Summary:**

This report gives the status of capital improvement projects that are either under design or construction. Capital improvement projects not indicated in this report can be found in the department's Monthly Activity Report.

**Project Status:**

**PROJECT NO. CIP 02-104 BAYVIEW POST-UNDERGROUNDING STREET IMPROVEMENTS – FRANK SENTENO, PROJECT ENGINEER**

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 12/09/05
DESIGN & ENGINEERING (PS&E)	02/06
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	3 <sup>RD</sup> QTR FY 06-07 EST.
END CONSTRUCTION	TBD

**PROJECT NO. CIP 02-106 BEACH DRIVE POST-UNDERGROUNDING STREET IMPROVEMENTS – FRANK SENTENO, PROJECT ENGINEER**

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03/10/05
DESIGN & ENGINEERING (PS&E)	02/06
TO PW COMMISSION FOR REVIEW	02/06
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD UPON COMPLETION OF UUD
BID OPENING	TBD UPON COMPLETION OF UUD
TO COUNCIL FOR AWARD	TBD UPON COMPLETION OF UUD
BEGIN CONSTRUCTION	2 <sup>ND</sup> QTR FY 06-07 (EST)
END CONSTRUCTION	TBD UPON COMPLETION OF UUD

**PROJECT NO. CIP 05-109 CONCRETE ROAD RECONSTRUCTION – VARIOUS LOCATIONS – TRISTAN MALABANAN, PROJECT ENGINEER**

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	1/06
DESIGN & ENGINEERING (PS&E)	2/06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	4/06
TO COUNCIL FOR AWARD	4/06
BEGIN CONSTRUCTION	5/06
END CONSTRUCTION	6/06

**PROJECT NO. CIP 05-110 SLURRY/CRACK SEALING AT VARIOUS LOCATIONS – DINO D'EMILIA, INTERIM PROJECT ENGINEER**

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	02/06
DESIGN & ENGINEERING (PS&E)	03/06
TO PW COMMISSION FOR REVIEW	TBD
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	05-06
BEGIN CONSTRUCTION	05/06
END CONSTRUCTION	06/06

**PROJECT NO. CIP 04-112 STREET IMPROVEMENTS – SLURRY SEAL AT VARIOUS LOCATIONS – TRISTAN MALABANAN, PROJECT ENGINEER**

DESCRIPTION	STATUS	
	REVISED	
PRELIMINARY ENGINEERING	COMPLETED	03/04/05
DESIGN & ENGINEERING (PS&E)		02/06
TO PW COMMISSION FOR REVIEW		N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE		N/A
BID OPENING		03/06
TO COUNCIL FOR AWARD		04/06
BEGIN CONSTRUCTION		05/06
END CONSTRUCTION		06/06

**PROJECT NO. CIP 04-113 STREET IMPROVEMENTS – CONCRETE ROAD RECONSTRUCTION AT VARIOUS LOCATIONS**

DESCRIPTION	STATUS	
	REVISED	
PRELIMINARY ENGINEERING	COMPLETED	03/04/05
DESIGN & ENGINEERING (PS&E)	COMPLETED	04/28/05
TO PW COMMISSION FOR REVIEW		N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE		N/A
BID OPENING	COMPLETED	06/16/05
TO COUNCIL FOR AWARD	COMPLETED	06/28/05
BEGIN CONSTRUCTION	COMPLETED	08/29/05
END CONSTRUCTION – PENDING RECEIPT SURVEY RECORDS	09/26/05	ONLY PUNCHLIST ITEMS REMAIN

**PROJECT NO. CIP 04-116 STREET IMPROVEMENTS – PIER AVE., HERMOSA AVE. TO PCH – FRANK SENTENO, PROJECT ENGINEER**

DESCRIPTION	STATUS	
	REVISED	
PRELIMINARY ENGINEERING		02/06
DESIGN & ENGINEERING (PS&E)		07/06
TO PW COMMISSION FOR REVIEW		09/06
TO COUNCIL FOR APPROVAL TO ADVERTISE		10/06
BID OPENING		11/06
TO COUNCIL FOR AWARD		12/06
BEGIN CONSTRUCTION		01/07
END CONSTRUCTION		06/07

**PROJECT NO. CIP 04-117 STREET IMPROVEMENTS – MANHATTAN AVE. 1<sup>ST</sup> ST. TO CITY LIMITS – DINO D'EMILIA, INTERIM PROJECT ENGINEER**

DESCRIPTION	STATUS	
	REVISED	
PRELIMINARY ENGINEERING	COMPLETED	10/26/04
DESIGN & ENGINEERING (PS&E)		02/06
TO PW COMMISSION FOR REVIEW		03/06
TO COUNCIL FOR APPROVAL TO ADVERTISE		04/06
BID OPENING		06/06
TO COUNCIL FOR AWARD		06/06
BEGIN CONSTRUCTION		07/06
END CONSTRUCTION		10/06

**PROJECT NO. CIP 04-118 STREET IMPROVEMENTS – STRAND BIKEWAY LIGHT FIXTURE REPLACEMENT – HOMAYOUN BEHBOODI, PROJECT ENGINEER**

DESCRIPTION	STATUS	
	REVISED	
PRELIMINARY ENGINEERING		N/A
DESIGN & ENGINEERING (PS&E)		N/A
TO PW COMMISSION FOR REVIEW		N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE		N/A
BID OPENING	COMPLETED	12/01/05
TO COUNCIL FOR AWARD	COMPLETED	01/10/06
BEGIN CONSTRUCTION		02/06
END CONSTRUCTION		04/06

**PROJECT NO. CIP 05-119 STREET IMPROVEMENTS – HERMOSA AVE., LONGFELLOW AVE. – FRANK SENTENO, PROJECT ENGINEER**

DESCRIPTION	STATUS	
	REVISED	
PRELIMINARY ENGINEERING		TBD
DESIGN & ENGINEERING (PS&E)		TBD
TO PW COMMISSION FOR REVIEW		TBD
TO COUNCIL FOR APPROVAL TO ADVERTISE		TBD
BID OPENING		TBD
TO COUNCIL FOR AWARD		2 <sup>ND</sup> QTR FY 06-07
BEGIN CONSTRUCTION		TBD

**PROJECT NO. CIP 05-120 STREET IMPROVEMENTS – VARIOUS LOCATIONS - FRANK SENTENO, PROJECT ENGINEER**

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	02/06
DESIGN & ENGINEERING (PS&E)	03/06
TO PW COMMISSION FOR REVIEW	02/06
TO COUNCIL FOR APPROVAL TO ADVERTISE	03/06
BID OPENING	04/06
TO COUNCIL FOR AWARD	05/06
BEGIN CONSTRUCTION	06/06

**PROJECT NO. CIP 05-121 STREET IMPROVEMENTS – AVIATION BLVD. TREE PROJECT – RICK MORGAN, PROJECT ENGINEER**

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 8/31/05
DESIGN & ENGINEERING (PS&E)	02/06
TO PW COMMISSION FOR REVIEW	03/06
TO COUNCIL FOR APPROVAL TO ADVERTISE	04/06
BID OPENING	04/06
TO COUNCIL FOR AWARD	05/06
BEGIN CONSTRUCTION	05/06
END CONSTRUCTION	06/06

**PROJECT NO. CIP 00-413 SEWER IMPROVEMENTS – TARGET AREAS 2 THRU 4 – TRISTAN MALABANAN, PROJECT ENGINEER**

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 07/15/05
DESIGN & ENGINEERING (PS&E)	2/06
TO PW COMMISSION FOR REVIEW	TBD
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

**PROJECT NO. CIP 03-418 UPGRADE OF SEWER PUMP STATIONS – FRANK SENTENO, PROJECT ENGINEER**

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 04/28/05
DESIGN & ENGINEERING (PS&E)	02-06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 07/26/05
BID OPENING	03/06
TO COUNCIL FOR AWARD	04/06
BEGIN CONSTRUCTION	05/06
END CONSTRUCTION	06/06

**PROJECT NO. CIP 04-534 PARK IMPROVEMENTS – HOMAYOUN BEHBOODI, PROJECT ENGINEER**

DESCRIPTION	STATUS - REVISED
	E. RODAWAY PARK
PRELIMINARY ENGINEERING	2/06
DESIGN & ENGINEERING (PS&E)	TBD
TO PW COMMISSION FOR REVIEW	TBD
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

**PROJECT NO. CIP 04-535 CLARK FIELD IMPROVEMENTS – HOMAYOUN BEHBOODI, PROJECT ENGINEER**

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	02/06
DESIGN & ENGINEERING (PS&E)	03/06
TO PW COMMISSION FOR REVIEW	05/06
TO COUNCIL FOR APPROVAL TO ADVERTISE	05/06
BID OPENING	06/06
TO COUNCIL FOR AWARD	06/06
BEGIN CONSTRUCTION	07/06
END CONSTRUCTION	09/06

**PROJECT NO. CIP 02-612 PUBLIC WORKS YARD RENOVATION – PHASE 2 – RICK MORGAN, PROJECT ENGINEER**

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 11/01/05
DESIGN & ENGINEERING (PS&E)	COMPLETED 11/08/05
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

**PROJECT NO. CIP 02-626 COMMUNITY CENTER THEATER ADA UPGRADES PHASES 3 & 4 – HOMAYOUN BEHBOODI, PROJECT ENGINEER**

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 9/30/04
DESIGN & ENGINEERING (PS&E)	COMPLETED 7/10/05
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL OF DESIGN & SPECS	N/A
BID OPENING	02/02/06
TO COUNCIL FOR AWARD	02/06
BEGIN CONSTRUCTION	03/06
END CONSTRUCTION	06/06

**PROJECT NO. CIP 99-631 BEACH RESTROOMS – REHABILITATION – FRANK SENTENO, PROJECT ENGINEER**

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	01/06
DESIGN & ENGINEERING (PS&E)	05/06
TO PW COMMISSION FOR REVIEW	06/06
TO COUNCIL FOR APPROVAL TO ADVERTISE	08/06
BID OPENING	09/06
TO COUNCIL FOR AWARD	10/06
BEGIN CONSTRUCTION	10/06
END CONSTRUCTION	TBD

**PROJECT NO. CIP 05-633 RE-ROOFING CITY BUILDINGS – HOMAYOUN BEHBOODI, PROJECT ENGINEER**


DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 10/03/05
DESIGN & ENGINEERING (PS&E)	COMPLETED 10/31/05
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 12/01/05
TO COUNCIL FOR AWARD	COMPLETED 12/13/05
BEGIN CONSTRUCTION	STARTED 01/10/06
END CONSTRUCTION	02/06

**PROJECT NO. CIP 02-634 CITY BUILDINGS – EXTERIOR PAINTING – HOMAYOUN BEHBOODI, PROJECT ENGINEER**

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	04/06
DESIGN & ENGINEERING (PS&E)	N/A
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	05/06
TO COUNCIL FOR AWARD	05/06
BEGIN CONSTRUCTION	06/06
END CONSTRUCTION	06/06


TBD – TO BE DETERMINED

Respectfully submitted,



Richard D. Morgan, P.E.  
Director of Public Works/City Engineer

Concur:



Stephen R. Burrell  
City Manager