

May 2, 2002

Honorable Mayor and Members of
The Hermosa Beach City Council

Regular Meeting of
May 14, 2002

**PROJECT NO. CIP 01-168 MANHATTAN AVENUE STREET IMPROVEMENTS –
MANHATTAN AVENUE FROM 27TH STREET TO THE NORTH CITY LIMIT &
GREENWICH VILLAGE FROM 26TH STREET TO 27TH STREET
ACCEPTANCE**

Recommendation:

It is recommended that the City Council:

1. Accept the work by Damon Construction Co. for Project No. CIP 01-168 Manhattan Avenue Street Improvements;
2. Authorize the Mayor to sign the Notice of Completion; and
3. Authorize Staff to release payment to Damon Construction Co. (10% retained for 35 days following filing of Notice of Completion).

Background:

On September 12, 2001, City Council approved an agreement with Damon Construction Co. to improve Manhattan Avenue from 27th Street to the north city limit and Greenwich Village from 26th Street to 27th Street. The improvements included street resurfacing and striping, installation of various concrete wheelchair ramps, driveway approaches, cross-gutter, sidewalk, curb & gutter and adjustment of utility boxes and manholes. Please see the attached project location map.

The contractor has completed the work to the satisfaction of the Director of Public Works/City Engineer.

Fiscal Impact:

The project has been completed under budget and no additional appropriation is required. The table below illustrates the project cost.

	Design	Construction Management	Construction
Contract amount approved by City Council	\$48,900.00	\$ 60,000.00	Contract \$ 456,000.00 Contingency 50,000.00 Supplement #1 19,475.00 Contingency 2,000.00 Total \$ 527,475.00
Amount Expended	\$48,900.00	\$ 59,981.58	\$ 426,024.50
Amount Remaining	\$0.00	18.42	\$ 101,450.50

In March 2002, the reimbursement amount of \$91,435.98 was received from the Caltrans for this project. After the release of the retention, the remaining reimbursement in the amount of \$166,190.82 will be received. This brings the total reimbursement amount for this project to \$257,626.80.

Attachment: Project Location Map

Respectfully submitted,

Concur:

Kenneth Kim
Assistant Engineer

Harold C. Williams, P.E.
Director of Public Works/City Engineer

Noted for Fiscal Impact:

Viki Copeland
Finance Director

Stephen R. Burrell
City Manager